



**Department of Engineering
and Public Works**

P.O. Box 21229

West Palm Beach, FL 33416-1229

(561) 684-4000

FAX: (561) 684-4050

www.pbcgov.com



**Palm Beach County
Board of County
Commissioners**

Mary Lou Berger, Mayor

Hal R. Valeche, Vice Mayor

Paulette Burdick

Shelley Vana

Steven L. Abrams

Melissa McKinlay

Priscilla A. Taylor

County Administrator

Verdenia C. Baker

INTEROFFICE MEMORANDUM

DATE: February 12, 2016

TO: George T. Webb, P.E.
County Engineer

THRU: Tanya N. McConnell, P.E. *Tanya N. McConnell*
Deputy County Engineer

FROM: Omelio A. Fernandez, P.E., Director *Omelio A. Fernandez*
Roadway Production Division

RE: ROADWAY PRODUCTION DIVISION
FY2015 ANNUAL REPORT

This report addresses 138 projects which are presently under Design, Right-of-Way Acquisition, or Construction (see Exhibit G).

The Construction Status addresses a total of 34 projects, comprising of 9.9 road miles and 10.6 lane miles in various construction phases (see Exhibit A).

PAGE 1 OF 3

FY 2015 –ANNUAL ROADWAY PRODUCTION REPORT

"An Equal Opportunity
Affirmative Action Employer"



A total of ten (10) projects were awarded, five (5) was Federally funded and five (5) were County Funded. The County funded projects resulted in the following Office of Small Business Assistance (OSBA) commitment (see Exhibit E, Page 1 of 1).

	<u>Goal</u>	<u>Commitment</u>
Overall	15.00%	28.71%

A total of thirteen (13) projects were finalized, zero (0) were Federally funded, zero (0) was State funded and thirteen (13) were County funded. The County funded projects resulted in the following OSBA achievements (see Exhibit F, Page 1 of 1).

	<u>Commitment</u>	<u>Achievement</u>
Overall	29.57%	31.11%

The following attached Exhibits provide a summary of Roadway Production Thoroughfare Road activity.

- Exhibit A Construction Status
- Exhibit B Annual Bidding Schedule
- Exhibit C Actual Awards
- Exhibit D Consultant Competitive Negotiations
- Exhibit E Goals Set By OSBA & Contractor Commitment
- Exhibit F Contractor Achievement of OSBA Goals
- Exhibit G Active Project Status
- Exhibit H Thoroughfare Roads Construction Historical Record



cc:

Bengston, Carl, Manager, Streetscape
Bloeser, Liz, Director OFMB
Carrier, Steven P.E., Assistant County Engineer
Corry, Laura, Director, SFWMD, PBC Service Center
Dawson, Daryl, Director, Road & Bridge
Everitt, Marlene R., Senior Assistant County Attorney
Hamelin, Frank, Engineering FDOT
Harris, Amy, P.E., Special Projects Engineer, Traffic Division
Hering, Ross, Director, PREM
Jacobowitz, Irwin, Director, Contract Development & Control
Jeedigunta, Giridhar, P.E., Acting Director, Traffic Division
Johnson, Tonya D., Director, OSBA
Keller Joanne, P.E., Director, Land Development
Martz, Mike, Fiscal Director, Fire Rescue
Mohyuddin, Khurshid, PBC Planning Division
Palumbo, Duane, PBC Water Utilities
Robbins Rob, Director, DERM
Thomson, Bruce, Planner II, PBC Planning Division
Tomlinson, Mark, Director, Construction Coordination Division
Uhren, Nick, P.E., Executive Director, MPO
Willhite, Alexis, Director, Administrative Services Division
Wilson John, Director, Budget Division

ec:

Roadway Production Division Staff:

Rose, Morton, P.E., Assistant Director
Young, David, P.E., Special Projects Section Manager
Mark, Glenn, P.L.S., Survey Section Manager
Farrell, Kathleen, P.E., Thoroughfare Roads Section Manager
Frazell-Smith, Kristine, P.E., Local Roads Section Manager
Knight, Holly, P.E., Contracts Section Manager
Cioci, Tripp, Right-of-Way Section Manager
Donna Lewis, Technical Assistant III

PAGE 3 OF 3

FY2015 - ANNUAL ROADWAY PRODUCTION REPORT

ROADWAY PRODUCTION DIVISION CONSTRUCTION STATUS

Project Number	Project Name, Limits	Contract Amount Mil. \$	Road Miles	Lane Miles	Start - Finish
Projects Under Construction					(1)
2014608	45th St. from I-95 to Old Dixie Highway/Greenwood Avenue	1.278	1.9	0.0	07/15 - 12/15
2004507C	60th St. N. from 120th Ave. N. to East of Royal Palm Beach Blvd.	4.528	0.5	0.9	07/15 - 10/16
2014616	Belvedere Road from Club House Dr. to Australian Avenue	0.748	1.2	0.0	07/15 - 11/15
2013617	Bluegill Trail from Grassy Waters Preserve/Northlake Blvd. to N. of PGA Blvd	0.567	0.0	0.0	NTP Pending
2007102	Burns Road & Military Trail Intersection Improvements	1.338	0.1	0.1	07/15 - 01/16
2012513	Clint Moore Rd. & Military Trail Intersection Drainage Improvements	0.339	0.0	0.0	07/15 - 11/15
2013619	County Road 880 Twenty Mile Bend Slope Protection	4.064	0.0	0.0	05/15 - 10/15
2013618	Historic Jupiter-Indiantown Riverbend Park to Cypress Creek Natural	0.498	0.0	0.0	01/15 - 07/15
2013612	Intracoastal Road Seawall Repair	0.126	0.0	0.0	08/15 - 11/15
2010906	Point Chosen Swing Bridge over Rim Canal Fender System Replacement	1.288	0.0	0.0	07/15 - 01/16
10 Projects		14.774	3.7	1.0	

Notes: (1) Start date is Notice to Proceed Date. Finish date is the scheduled contract completion date at the time of this report.

Projects Finald (accepted by contract review committee)					Finald
2012509	10th Ave. N., & Military Tr. Intersection Improvements	0.282	0.1	0.1	08/15
2012514	A-1-A (Carlin Park) Bridge Replacement	0.647	0.0	0.0	10/14
2001500A	Congress Ave., Hypoluxo Rd. to Donnelly Dr.	1.300	0.7	0.1	03/15
2013129 (3)	El Paso Dr., Pancho Way & Pinto Dr. E. of Blanchette Tr.	1.646	0.8	1.6	09/15
2013126 (3)	Fargo Ave., El Paso Dr. to Arrowhead Dr.		0.5	1.0	09/15
2012515	Hatton Hwy. Bridge over PWCD Canal No. 2	2.467	0.0	0.0	03/15
2012516	Kirk Rd. Bridge over LWDD L-9 Canal	0.594	0.0	0.0	10/14
2013605	Loxahatchee River Rd. Gravity Wall Repairs	0.248	0.0	0.0	03/15
2012904	Seminole Blvd. and Osceola Dr. (L-2 Canal) Bridge Replacement	0.454	0.0	0.0	06/15
97511C2B	Seminole Pratt Whitney Rd., S. of M Canal to S. of Orange Blvd.	3.679	1.3	2.6	10/14
2004507A (2)	S.R. 7 Extension, Persimmon Blvd. to 60th St.	4.607	1.0	2.0	01/15
2004507B (2)	60th St. N., E. of Royal Palm Beach Blvd. to S.R. 7 Extension		0.5	1.5	
2013608	SW 18th St. and Palmetto Park Rd. overpass Pedestrian Cages	0.639	0.0	0.0	02/15
13 Projects		16.563	4.9	8.9	

Notes: (1) Start date is Notice to Proceed date. Final date is Contract Review Committee Approval date.
 (2) 2004507A, 2004507A1 & 2004507B - Combined and let as one contract.
 (3) 2013126 & 2013129 - Combined and let as one contract.

ROADWAY PRODUCTION DIVISION CONSTRUCTION STATUS

Project Number	Project Name, Limits	Contract Amount Mil. \$	Road Miles	Lane Miles	
Annual Construction Contracts					Start - Finish
2009100	RCA Blvd & Alt A1A	0.176	0.1	0.1	06/15 - 09/15
2015503	SR 80 and Kirk Rd. Intersection Improvements		0.0	0.0	Not Started Yet
2013560	Tradewind Rd. and Winding Creek Lane		0.0	0.0	Not Started Yet
3 Projects		0.176	0.1	0.1	
Annual Construction Contracts Completed					Finald
2014508	Acme Dairy Road & Sunset Palms Intersection Improvements	0.208	0.3	0.1	08/15
2014517	Congress Ave., Hypoluxo Rd. to S. of Lantana Rd.	0.277	0.5	0.1	04/15
2013103	Congress Avenue & Palm Beach State College Entrance	0.028	0.1	0.1	01/15
2012101-02	Congress Ave. and Quantum Blvd.	0.007	0.0	0.0	01/15
2013108	Hood Rd. and Central Blvd.	0.070	0.1	0.1	01/15
2015522	Jog Rd. and Glades Rd. Intersection Improvements	0.107	0.2	0.2	08/15
2015505	Raulerson Dr. over LWDD L-12 Canal	0.152	0.0	0.0	08/15
2014021	Roberts Ln. and Serafica Dr.	0.018	0.0	0.0	01/15
8 Projects		0.867	1.2	0.6	
P.B.C. Construction Project Totals - 34 Projects		32.38	9.9	10.6	

ROADWAY PRODUCTION DIVISION CONSTRUCTION STATUS

Project Number	Project Name, Limits	Contract Amount Mil. \$	Road Miles	Lane Miles	
Projects Substantially Complete (semi-final inspections are complete)					<u>Sub. Complete</u> (1)
1997511A	(1) Seminole Pratt Whitney Rd., S.R. 80 to S. of Okeechobee Blvd.	9.734	1.4	2.8	04/14
1997511B	(1) Seminole Pratt Whitney Rd., S. of Okeechobee Blvd. to N. of Sycamore Dr.		2.8	5.6	
1997511C1	(1) Seminole Pratt Whitney Rd., Sycamore Dr. to N. of Sycamore Dr.		0.1	0.2	
3 Projects		9.734	4.3	8.6	

Notes: (1) 1997511A, 1997511B, 1997511C1 Combined and let as one contract. Projects substantially complete and on hold since April 2014.

2/12/2016

ROADWAY PRODUCTION DIVISION FY 2016 BIDDING SCHEDULE

Proposed Bid Date	Project Number	Project Name, Limits	Description	Miles		*Bid-Est. \$ (X 1000)	PM/PE	Consultant
				Rd.	Add. Ln. Miles			

FY 2016 (Oct, Nov, Dec, Jan, Feb, Mar)

Oct-15	2015053	Annual - Milling and Resurfacing	Mill/Resurface	0.0	0.0	\$5,600	HK	In-House
Oct-15	2015054	Annual - Landscaping	Landscaping	0.0	0.0	\$1,250	HK	In-House
Nov-15	2015055	Annual - Pathway and Minor	Pathway/Minor	0.0	0.0	\$5,500	HK	In-House
Nov-15	2015056	Annual - Pathway and Minor (Federalized)	Pathway/Minor	0.0	0.0	\$2,800	HK	In-House
Nov-15	2014610	Palmetto Park Rd. Bridge over LWDD E-1 Canal	Sidewalk & Barrier Modifications	0.0	0.0	\$120	KF-EF	BDA
Dec-15	201504A	Lyons Rd.; Lantana Rd to N. of LWDD L-14 Canal	Widen 2L to 4LD	0.9	1.4	\$5,100	KF-ABK	HSQ
Jan-16	2013131	Penny Ln., Melaleuca Ln. to dead end	MSTU	0.1	0.2	\$300	KFS-SMO	S&W
Jan-16	2016051	Annual - Pavement Marking	Pavement	0.0	0.0	\$3,500	HK	In-House
Feb-16	2015102	PGA Blvd. & Ellison Wilson Rd. Intersection Improvements	Intersection	0.1	0.1	\$440	DY-FM	HSQ
Feb-16	2015525	CR880 Canal Bank Stabilization Project	Bank Stabilization	0.0	0.0	\$1,400	HK/SC	Wantman/BDA
Mar-16	2012101	Australian Ave., W. 10th St. to 300' N. of W 13th St.	Intersection Improvements	0.1	0.1	\$450	DY-MA	Kimley-Horn
Mar-16	2013601	Canal Point Pedestrian Bridge	Bridge	0.0	0.0	\$700	HK	Alan Gerwig
Mar-16	2011904	Garden Rd., S. of FDOT Canal to S. of Blue Heron Blvd.	0.3 mi, 3 L	0.3	0.3	\$1,090	KFS-MCD	LDI
Mar-16	2014300	Sherwood Forest over LWDD L-8 Canal	Bridge Widening	0.5	0.0	\$500	KFS-MCD	Bridge Design
Mar-16	2002109	Toney Penna Dr. and Old Dixie Hwy.	Intersection Improvements	0.1	0.1	\$1,600	DY-MA	Arcadis

FY 2016 (Oct, Nov, Dec, Jan, Feb, Mar) SUB-TOTAL	15 Projects	2.1	2.2	\$30,350
---	-------------	-----	-----	----------

2/12/2016

ROADWAY PRODUCTION DIVISION FY 2016 BIDDING SCHEDULE

Proposed Bid Date	Project Number	Project Name, Limits	Description	Miles		*Bid-Est. \$ (X 1000)	PM/PE	Consultant
				Rd.	Addl. Ln. Miles			

FY 2016 (Apr, May, June, Jul, Aug, Sep)

Apr-16	2015502	Connector Rd., Lyons Rd. to Acme Dairy Rd.	2/3L	0.5	1.0	\$850	DY-FM	Civil Design
Apr-16	2014515	Kirk Rd. over LWDD L-7 Canal to N of Pot 'O Gold St.	Bridge Replace	0.1	0.1	\$400	KFS-MCD	Gerwig
May-16	2016050	Annual - Guardrail	Guardrail	0.0	0.0	\$625	HK	In-House
May-16	2013127	Myrtle Ln. and 47th Way	MSTU	0.2	0.4	\$200	KFS-SMO	LDI
May-16	(1) 2013524	Sandalfoot Blvd., S.R. 7 to E. of S.R. 7	Bridge Replacement	0.4	0.4	\$3,350	KF-ABK	AGA
	(1) 2013525	S.W. 3rd. St., S.R. 7 to E. of S.R. 7	Bridge Replacement					
May-16	2011906	Wallis Rd., E-3 Canal to Haverhill Rd.	Pathway	0.6	0.0	\$300	KFS-MCD	Schorah
Jun-16	2014508A	Boynton Beach Blvd and Acme Dairy Rd.	Intersection	0.1	0.1	\$130	DY-MA	Kimley-Horn
Jun-16	2013528A	Haverhill Rd.: N. of Caribbean Blvd. to Dyer Park N. Entrance (Pathway)	Pathway Construction	0.0	0.0	\$400	KF-EF	RJ Behar
Jun-16	2014615	Palmwood Road Slope Stabilization	Slope Stabilization	0.0	0.0	\$250	DY-FM	BDA
Jun-16	2013529A	Roebuck Rd. and Jog Rd. Intersection Improvements	Intersection Improvement	0.3	0.0	\$750	KF-SJ	Mock Roos
Jul-16	2007058A	Center St., Thelma Ave. to Woodland Estates Dr.	Paving & Drainage	0.3	0.3	\$750	KFS-MCD	Civil Design
Jul-16	(2) 2009602	Haverhill Rd., Lantana Rd. to South of the LWDD L-14 Canal	4LD	2.2	5.9	\$8,900	KF-SJ	In House
	(2) 2010503	Haverhill Rd., South of the LWDD L-14 Canal to Lake Worth Road	Widen 2L to 5L					
Jul-16	2004506	Old Dixie Hwy., Park Ave. to Northlake Blvd.	0.9 mi, 3 L	0.9	0.9	\$3,500	DY-MA	American

(1) Projects #2013524 and #2013525 combined and let as one contract

(2) Projects #2009602 and #2010503 combined and let as one contract

FY 2016 (Apr, May, June, Jul, Aug, Sep) SUB-TOTAL

15 Projects	5.6	9.1	\$20,405
-------------	-----	-----	----------

2/12/2016

ROADWAY PRODUCTION DIVISION FY 2016 BIDDING SCHEDULE

Proposed Bid Date	Project Number	Project Name, Limits	Description	Miles		*Bid-Est. \$ (X 1000)	PM/PE	Consultant
				Rd.	Addl. Ln. Miles			

PROJECTS TO BE CONSTRUCTED BY ANNUAL CONTRACTOR

2014518	Dyer Blvd. and Military Tr.	Intersection Improvements	0.2	0.2	\$60	KF-SJ	In-House/R&B
2014104	Fairgrounds Rd. and Weisman Way	Intersection Improvements	0.2	0.2	\$60	KFS-MCD	In-House/R&B
2015513	Jog Rd., S. of Clint Moore Rd. to Linton Blvd.	Safety Improvements & Resurfacing	2.2	0.0	\$1,000	DY-WC	In-House/R&B
2015514	Jog Rd., S. of Hypoluxo Rd. to 10 th Ave. N.	Safety Improvements & Resurfacing	4.1	0.0	\$1,970	DY-WC	In-House/R&B
2013106	Okeechobee Blvd. and Ponce de Leon St. Intersection Improvements	Right turn lane/Intersection	0.1	0.1	\$180	KF-SJ	In-House/R&B

FY 2016 ANNUAL CONTRACTOR	5 PROJECTS	6.8	0.5	\$3,270
---------------------------	------------	-----	-----	---------

FY 2016 TOTAL	35 PROJECTS	14.5	11.8	\$54,025
----------------------	--------------------	-------------	-------------	-----------------

ROADWAY PRODUCTION DIVISION CONSTRUCTION CONTRACT AWARDS FY 2015

Project Number	Project Name, Limits	Description	Miles		Bid (\$ X 1000)		Award Date	Mgr. /
			Rd.	Ln.	Est.	Act.	Act.	Eng.

FY 2015

2013618	Historic Jupiter Indiantown Tri Riverbend Park to Cypress Natural Area	Pathway	0.0	0.0	\$490	\$498	Nov-14	HK
2007102	Burns Rd. and Military Tr. Intersection Improvements	Intersection Improvements	0.1	0.1	\$1,400	\$1,338	Feb-15	DY-MA
2013619	County Road 880 Twenty Mile Bend Slope Protection	Slope Stabilization	0.0	0.0	\$4,242	\$4,064	Feb-15	DY-HK
2004507C	60th St. N., W. of RPB Blvd. to E. of RPB Blvd.	0.5 mi, 3L	0.5	0.9	\$5,050	\$4,528	Mar-15	KF-WS
2014608	45th St. from I-95 to Old Dixie Highway/Greenwood Avenue	Mill/Resurface	1.9	0.0	\$986	\$1,278	Apr-15	MR-HK
2014616	Belvedere Rd., Clubhouse Dr. to Australian Ave.	Mill/Resurface	1.2	0.0	\$583	\$748	Apr-15	MR-HK
2012513	Clint Moore Rd. and Military Tr. Intersection Drainage Improvements	Drainage Improvements	0.0	0.0	\$350	\$339	Apr-15	DY-HK
2010906	Point Chosen Swing Bridge over Rim Canal Fender System Replacement	Fender System	0.0	0.0	\$1,600	\$1,288	Apr-15	DY-DY
2013612	Intracoastal Road Seawall Repair	Seawall Repair	0.0	0.0	\$120	\$126	May-15	DY-DY
2013617	Bluegill Tr. from Grassy Waters Preserve/Northlake Blvd. to N. of PGA Blvd.	Pathway	0.0	0.0	\$580	\$567	Jun-15	ERM-HK

FY 2015 TOTAL		10 Projects	3.7	1.0	15,401	14,774
---------------	--	-------------	-----	-----	--------	--------

PROJECTS BUILT BY ANNUAL CONTRACTORS

2015522	Jog Road and Glades Intersection Improvements	Intersection Improvements	0.2	0.2	\$125	\$105
2009100	RCA ALT A1A	Intersection Improvements	0.1	0.1	\$300	\$176

FY 2015 TOTAL		2 Projects	0.3	0.3	\$425	\$281
---------------	--	------------	-----	-----	-------	-------

**CONSULTANT COMPETITIVE NEGOTIATIONS
ROADWAY PRODUCTION CONSULTANT CONTRACT DOLLAR AWARDS**

Project Number	Project Name, Limits	Amount
2015500	CR880 Bridge Replacement	\$543,612.43
2014500	Old Dixie: Yamato Road to Linton Blvd	\$1,692,034.26
2014501	Royal Palm Beach Blvd: M Canal to S. of Orange Blvd	\$455,285.35
2013531	Palmetto Park Rd over LWDD E-4 Canal	\$412,029.84
2013529	Roebuck Rd: Jog Rd to Haverhill Rd	\$399,939.96

(5) Design Contracts Awarded
(30) New Tasks to Annuals
(9) Supplements to Selected Projects
(39) Supplements to Annual Tasks

FY2015 - TOTAL	\$3,502,901.84
-----------------------	-----------------------

Annual Agreements	Issued	Renewed
Intersection Improvements	2	2
Street Lighting Design Services	1	1
Traffic Signal Design Services	2	2
Construction Materials Testing, Geotechnical Engineering & Inspections	6	3
Structural Engineering Services	3	3
Surveying & Mapping Services	2	2
Civil Engineering Services	3	3

(24) New Consultants were certified this Year.
(18) Consultants were re-certified this Year.

FY2015 ANNUAL AGREEMENT - TOTALS	
Issued	19
Renewed	16
Consultants Certified	24
Consultants Re-Certified	18

**ROADWAY PRODUCTION DIVISION
SBE GOAL & CONTRACTOR COMMITMENT FOR PROJECTS AWARDED**

Project Number	Project Name	Award Amount	Award/Minus Contingent Items	Contractor	SBE Goal %	SBE Goal \$\$	Contractor Commitment %	Contractor Commitment \$\$
FY 2015								
2004507C	60th St. N., West of Royal Palm Beach Blvd. to East of Royal Palm Beach Blvd.	\$4,528,128.02	\$4,521,743.02	J.W. Cheatham, LLC	15.00%	\$679,219.20	28.60%	\$1,293,070.50
2007102	Burns Road and Military Trail Intersection Improvements	\$1,338,246.21	\$1,302,135.21	Rosso Site Development, Inc.	15.00%	\$200,736.93	57.80%	\$752,570.92
2012513	Clint Moore Road and Military Trail Intersection Drainage Improvements	\$339,217.00	\$334,685.00	Foster Marine Contractors, Inc.	15.00%	\$50,882.55	16.95%	\$56,744.50
2013612	Intracoastal Road Sewall Repair	\$125,995.94	\$125,995.94	Coston Marine Services, Inc.	15.00%	\$18,899.39	57.00%	\$71,817.68
2010906	Point Chosen Swing Bridge over the Rim Canal Fender System Replacement	\$1,287,822.96	\$1,287,822.96	C&D Construction, Inc.	15.00%	\$193,173.44	0.00%	\$0.00
FY 2015 TOTAL		5 PROJECTS	\$7,619,410.13	\$7,572,382.13	15.00%	\$1,142,911.51	28.71%	\$2,174,203.60

Federally Funded Project	Award Amount	Contractor
* 2014608 45th Street from I-95 to Old Dixie Highway/Greenwood Ave.	\$1,277,506.25	J.W. Cheatham
* 2014616 Belvedere Road from Club House Drive to Australian Avenue	\$747,915.20	Ranger Construction Ind. Inc.
* 2013617 Bluegill Trail from Grassy Waters Preserve/Northlake Blvd. to N. of PGA Blvd.	\$566,703.35	Dickerson, Florida, Inc.
* 2013619 County Road 880 Twenty Mile Bend Slope Protection	\$4,064,012.40	Shoreline Foundation, Inc.
* 2013618 Historic Jupiter Indiantown Trl Riverbend Park to Cypress Natural Area	\$498,037.80	Rosso Site Development, Inc.

* Project was federally funded, and the responsive bidder could not be ranked for SBE compliance due to federal funding restrictions.

Notes:

Award amounts include Utility Company Participation.
Percentage figures are not rounded.

ROADWAY PRODUCTION DIVISION
SBE GOAL & CONTRACTOR ACHIEVEMENT FOR PROJECT FINALED

Project Number	Project Name	Initial Amount	Final Amount	% +/-	Contractor	Contractor Commitment		Contractor Achievement	
						%	\$\$	%	\$\$
FY2015									
2012514	A1A (Carlin Park) Bridge Replacement	\$613,846.00	\$713,473.37	16.23%	Drawdy Construction Co., Inc.	97.56%	\$598,881.50	100.00%	\$713,473.37
2001500A	Congress Avenue, Hypoluxo Road to Donnelly Drive	\$1,278,932.06	\$1,231,538.15	-3.71%	Rosso Site Development, Inc.	52.40%	\$670,397.01	43.00%	\$529,561.40
2013129 2013126	El Paso Dr., Pancho Way & Pinto Dr. E. to Blanchette Tr. Fargo Ave., El Paso Dr. to Arrowhead Dr.	\$1,637,032.81	\$1,670,815.93	2.06%	J.W. Cheatham, LLC	15.11%	\$247,505.30	16.35%	\$273,178.40
2012515	Hatton Highway Bridge over PWCD Canal No. 2	\$2,466,952.01	\$2,444,291.38	-0.92%	H & R of Belle Glade, Inc.	45.33%	\$1,118,363.04	44.50%	\$1,087,709.66
2012516	Kirk Road Bridge over LWDD L-9 Canal	\$586,659.00	\$599,546.68	2.20%	Johnson-Davis Inc.	15.41%	\$90,437.39	10.25%	\$61,453.53
2013605	Loxahatchee River Road Gavity Wall Repairs	\$248,398.00	\$247,628.50	-0.31%	Green Construction Technologies, Inc.	1.61%	\$4,000.00	47.00%	\$116,385.40
97511C2B	Seminole Pratt Whitney Road from S. of M Canal to S. of Orange Boulevard	\$3,583,600.55	\$4,338,881.95	21.08%	J.W. Cheatham, LLC	32.02%	\$1,147,749.31	35.00%	\$1,518,608.68
2004507A 2004507B	SR 7 Extension from Persimmon Blvd. to 60th Street N. and 60th Street N. E. of Royal Palm Beach Blvd. to SR7 Extension	\$4,549,065.12	\$4,549,363.75	0.01%	J.W. Cheatham, LLC	17.07%	\$780,388.21	17.78%	\$809,013.36
2013608	S.W. 18th Street & Palmetto Park Road Overpass Pedestrian Cages	\$638,855.00	\$651,990.50	2.06%	Gomez and Son Fence Corp.	0.00%	\$0.00	0.00%	\$0.00
2012509	10th Avenue North & Military Trail Intersection Improvements	\$248,710.30	\$246,829.58	-0.76%	R&D Paving, LLC	37.25%	\$92,649.70	56.00%	\$138,224.56
2012904	Seminole Boulevard and Osceola Drive L-2 Canal Bridge Replacement	\$447,235.00	\$454,381.00	1.60%	Johnson-Davis, Inc.	15.43%	\$69,015.00	19.10%	\$86,786.77

* Contractor failed to meet the SBE goal and the second low bidder falls outside the range for ranking responsive bidder's consideration, therefore the project was awarded to Gomez & Sons.

FY 2015 TOTAL	13 PROJECTS	\$16,299,285.85	\$17,148,740.79	5.21%		29.57%	\$4,819,386.46	31.11%	\$5,334,395.15
---------------	-------------	-----------------	-----------------	-------	--	--------	----------------	--------	----------------

Notes:

Initial and Final Award Amounts include Utility Company Participation.

Percentage figures are not rounded.

ROADWAY PRODUCTION - ACTIVE PROJECT STATUS

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
6th Avenue South over Lake Osborne Drive	2015508	Bridge Replacement	D	2016		2018		Scope & Fee	DY	FM	Stantec
			R	2018		2020		F			
			C	2020		2022		F			
10th Ave. North and Military Tr.	2012509	Intersection	D	2012	1S2013	2014	2S2014	Complete	DY	MA	Arcadis
			R	N/A		N/A		N/A			
			C	2014	1S2015	2015	2S2015	Complete			
10th Ave. North and Boutwell Rd.	2012511	Intersection	S	2012		2013	2S2013	Complete	KOF	SJ	In-House
			D	F		F	F				
			R	F		F	F				
			C	F		F	F				
45th St., I-95 to Congress Ave.	2012508S	Study	S	2012	1S2012	2013	2S2014	Complete	KOF	WS	Arcadis
60th St. N., W. of Royal Palm Beach Blvd. to E. of Royal Palm Beach Blvd.	2004507C	0.5 mi, 3 L.	D	2004	2S2005	2013	2014	100% Complete	KOF	KOF	K-F Group
			R	2004	2S2012	2013	2014	Complete			
			C	2015	2S2015	2016		Under Construction			
Acme Dairy Rd. and Sunset Palms	2014508S	Study	S	2014	1S2014	2015	2S2014	Complete	DY	MA	Kimley-Horn
Acme Dairy Rd. and Sunset Palms	2014508	Intersection	D	2014	2S2014	2015		Complete	DY	MA	Kimley-Horn
			R	N/A		N/A		N/A			
			C	2015	2S2015	2015	2S2015	Complete			

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Australian Ave. and Palm Beach Lakes Blvd.	2005502	0.6 mi, 5/6 L	D	2011	1S2011	2016		35% Complete	KOF	EF	Wantman
			R	2016		2017		Awaiting Design			
			C	2017		2018		F			
Australian Ave Over Carver Canal	2015517	Bridge	S	2015	2S2015	2016		Prelim. study, PBC	DY	MA	RJ Behar
Australian Ave., Giller Ave. to W. 7th St.	2013551	ADA Ramps	D	2014	1S2014	2015	2S2014	Complete	KFS	SMO	In-House
			R	N/A		N/A		N/A			
			C	F		F		F			
Australian Ave., W. 10th St. to 300' N. of W.13th St.	2012101	Intersection	D	2013	2S2013	2015	2S2015	96% Complete	DY	MA	Kimley-Horn
			R	2014	2S2015	2015		Offers Made			
			C	2016		2017		Bids - 2016			
Benoist Farms Rd., SR 80 to Belvedere Rd.	2015509	1 mi, 3L	D	2016		2017		Scope & Fee	KOF	AMD	Scalar
			R	2017		2018		Awaiting Design			
			C	2019		2020		F			
Blue Heron Blvd. and Congress Ave.	2013101	Intersection	D	2013	1S2013	2014	1S2015	Complete	DY	MA	Arcadis
			R	2015	1S2015	2016		FDOT Review			
			C	2017		2017		F			
Blue Heron Blvd. and Australian Ave.	2013102	Intersection	D	2013	1S2013	2015		96% Complete	DY	MA	Kimley-Horn
			R	2015	1S2015	2016		FDOT Review			
			C	2017		2018		F			
Bluegill Trail from Grassy Waters Preserve/Northlake Blvd. to N. of PGA Blvd.	2013617	Pathway	C	2015	2015	2016		Under Construction	HK	HK	

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Boca Del Mar Dr., Montoya Cir. N. to Palmetto Park Rd.	2014371	Pathway	D	2014	1S2014	2016	35% Review	KFS	SMO	In-House	
			R	N/A	N/A	N/A					
			C	2016	2016						
Boca Del Mar Dr., Montoya Cir. S. to Powerline	2014372	Pathway	D	2014	1S2014	2016	35% Review	KFS	SMO	In-House	
			R	N/A	N/A	N/A					
			C	2016	2016	F					
Boynton Beach Blvd. and Southbound Entrance to Florida's Turnpike	2014509S	Study	S	2014	1S2014	2015	Work Stopped – FDOT	KOF	KOF	Kimley-Horn	
Burns Rd. and Military Tr.	2007102	Intersection	D	2008	2S2008	2009 1S2013	Complete	DY	MA	Arcadis/Abacoa	
			R	2009	2S2009	2010 2S2014	Complete				
			C	2015	2S2015	2016	Under Construction				
C.R. 880 at 20 Mile Bend	2013619	Slope Protection	D	2013	2S2013	2014 2S2014	Complete	DY	HK	BDA	
			C	2015	1S2015	2016	Semi-Final				
Cabana Colony Missing Links	2015372	Pathway	D	2015	1S2015	2016 1S2016	65% Complete	KFS	SMO	In-House	
			R	N/A	N/A	N/A					
			C	2016	2016						
Camino Real Rd./Boca Club Bridge over Intracoastal Waterway	2003501	Bridge Rehab.	D	2014	2S2014	2017	35% Review	KFS	SMO	WGI/BDA	
			R	N/A	N/A	N/A					
			C	2017	2018	F					

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Center St. E. of Thelma Ln. to E. of Woodland Estates Dr.	2007058A	0.3 mi, 3L	D	2014	1S2014	2016		65% Revision pending	KFS	MCD	CDI
			R	N/A		N/A	N/A				
			C	2016		2017	F				
Central Blvd./University Blvd.	2015601	Roundabout	S	2015	1S2015	2015	2S2015	Complete	KOF	ABK	HSQ
			D	F		F					
			R	N/A		N/A	N/A				
			C	F		F	F				
Church St., Limestone Creek Rd. to W. of Central Blvd.	2014503	0.5 mi, 3 L	D	2014	2S2014	2018		65% Revision pending	KFS	SMO	Simmons & White
			R	2016		2017		Awaiting Design			
			C	2018		2019	F				
Clint Moore Rd. and Military Tr.	2012513	Drainage	D	2013	2S2013	2014	1S2015	Complete	DY	HK	Civil Design
			C	2015	2S2015	1S2016		Semi-Final 11/20/15			
Clint Moore Rd. E of Congress Ave. to E. of LWDD E-4 Canal	2015510	Bridge Replacement	D	2015		2016		Scope & Fee	KOF	AMD	BDA/WGI
			R	N/A		N/A	N/A				
			C	2019		2020	F				
Clinton Rd., Military Tr. To 45' E. of Clinton Blvd.	2013552	Pathway	D	2014	1S2014	2015	1S2015	Complete	KFS	AAJ	In-House
			R	N/A		N/A	N/A				
			C	2015		2015		Sent to Traffic Division			
Congress Ave., Hypoluxo Rd. to S. of Lantana Rd.	2014517	Milling & Resurfacing	D	2014	1S2014	2015	2S2014	Complete	KOF	SJ	In-House
			R	N/A		N/A	N/A				
			C	2014	2S2014	2015	2S2014	Complete			

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Congress Ave. and Palm Beach State College Entrance	2013103	Intersection	D	2013	2S2013	2014	2S2014	Complete	KOF	SJ	In-House
			R	N/A		N/A	N/A				
			C	2015	1S2015	2015	1S2015	Complete			
Congress Ave over WPB "F" Canal, N of Okeechobee Blvd to Ware Dr.	2015518	Bridge Replacement	D	2015		2016		Scope & Fee	KOF	AMD	HSQ
			R	N/A		N/A	N/A				
			C	2017		2018	Awaiting Design				
Congress Ave. and Palm Beach Lakes Blvd.	2013520S	Study	S	2013	2S2013	2014	1S2014	Complete	DY	MA	Arcadis
Congress Avenue & Palm Beach Lakes Blvd.	2013520		D	2015	2S2015	2017		N.T.P Issued	DY	MA	Arcadis
			R	2017		2018	Awaiting Desing				
			C	2019		2020	F				
Congress Ave., N. of Northlake Blvd. to Alt. A-1-A	2012517	0.6 mi, 2 L & 3 L	S	2013	1S2013	2015		Study Review	KOF	AK	Kimley-Horn
			D	2016		2017	Awaiting Study				
			R	2017		2018	Awaiting Design				
			C	2019		2020	F				
Connector Rd., Lyons Rd. to Acme Dairy Road	2015502		D	2015	1S2015	2016		65% Review	DY	FM	Civil Design
			R	N/A		N/A	N/A				
			C	2016		2017	F				
Coral Ridge Drive Park Road to 750' N	2015504	.20 Miles	D	2015	1S2015	2016		35% Review	DY	MA	Arcadis
			R	N/A		N/A	N/A				
			C	2017		2018	F				

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE	STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.				
CR 880 Bridge over C-51 Canal	2015500	Bridge Replacement	D	2015	2015	2016	Master plan pending	KOF	EF	AGA
			R	N/A	N/A	N/A				
			C	2019	2020	F				
Davis Rd. Bridge over LWDD L-6 Canal	2014514	Bridge Replacement	D	2014	2S2014	2017	65% Revision pending	KFS	MCD	AGA
			R	N/A	N/A	N/A				
			C	2017	2018	Awaiting Design				
Drexel Rd. Bridge over LWDD L-2 Canal, S of Fair Green to 15th Ln	2014510	Bridge Replacement	D	2014	2S2014	2017	65% Revision pending	KFS	MCD	RJ Behar
			R	N/A	N/A	N/A				
			C	2017	2018	F				
Dyer Blvd. and Military Tr.	2014518	Intersection	D	2014	2S2014	2015	Complete	KOF	SJ	In-House
			R	N/A	N/A	N/A				
			C	2015	1S2015	2016	Under Construction			
El Paso Dr., Pancho Dr. & Pinto Rd.	2013129	MSTU	C	2014	2S2014	2015	Complete	KFS	KFS	CDI
Fairgrounds Rd. and Weisman Way	2014104	Intersection	D	2015	1S2015	2015	96% Complete	KFS	MCD	In-House
			R	N/A	N/A	N/A				
			C	2016	2016	F				
Fargo Ave., El Paso Dr. to Arrowhead Dr.	2013126	MSTU	C	2014	2S2014	2015	Complete	KFS	KFS	Cdi
Flavor Pict Rd., S.R. 7 to Lyons Rd.	2013526	1.0 mi, 2 L	D	2013	1S2014	2015	96% Review	KOF	AK	Stantec
			R	N/A	N/A	N/A				
			C	2017	2018	F				

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Florida Mango Rd. over LWDD L-5 Canal	2015523	Bridge Replacement	D	2015	1S2015	2017		Master plan complete	KFS	SMO	AGA
			R	2016		2017	Awaiting Design				
			C	2017		2018	F				
Florida Mango Rd. Bridge over LWDD L-6 Canal, Myrica Rd to Summit Blvd.	2014511	Bridge Replacement	D	2014	2S2014	2017		65% Revision pending	KFS	SMO	AGA
			R	2016		2017	Awaiting Design				
			C	2018		2019	F				
Florida Mango Rd., over LWDD L-8 Canal, Edgewater Dr. to Barbados Rd.	2015520	0.4 mi, 3L	D	2016	1S2016	2018		N.T.P. Pending	KFS	SMO	AGA
			R	2017		2018	Awaiting Design				
			C	2018		2019	F				
Forest Hill Blvd. and Military Tr.	2012504S	Study	S	2012	1S2012	2013 2015		Study Review	KOF	SJ	Kimley-Horn
Garden Rd., S. of FDOT Canal to S. of Blue Heron Blvd.	2011904	0.3 mi, 3 L	D	2013	2S2013	2015		100% Pending	KFS	MCD	LDI
			R	N/A		N/A	N/A				
			C	2016		2017	Bids - 2016				
Gateway Blvd. and Military Tr.	2014507	Intersection	D	2015	2S2015	2016		35% Review	DY	FM	Kimley-Horn
			R	2017		2019	Awaiting Design				
			C	2020		2020	F				
Gateway Blvd. / High Ridge Rd.	2015511	Intersection	D	2016		2017		N.T.P. Pending	DY	WC	HSQ
			R	2017		2018	Awaiting Design				
			C	2019		2019	Awaiting R/W				

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Glades Rd. and Florida's Turnpike	2012502	Intersection	D	2015		2016		Turnpike Project	KOF	AMD	Turnpike
			R	N/A		N/A	N/A				
			C	F		F	F				
Glades Rd. and Butts Rd.	2012503	Intersection	D	2013	2S2014	2014		65% Complete	DY	FM	Kimley-Horn/Boca
			R	2016		2016	F				
			C	2017		2018	F				
Gun Club Rd. over LWDD E-3 Canal	2014512	Bridge Improvement	S	2014	1S2014	2015	2S2014	Complete	KOF	EF	WGI
			D	2015		2015	65% Complete				
			R	N/A		N/A	N/A				
			C	2017		2018	F				
Haverhill Rd, Lantana Rd. to S. of LWDD L-14 Canal	2009602	0.9 mi, 4 L	D	2010	1S2010	2015		96% Complete	KOF	SJ	In-House
			R	N/A		N/A	N/A				
			C	2016		2016	F				
Haverhill Rd, S. of LWDD L-14 Canal to Lake Worth Rd.	2010503	1.3 mi, 4 L & 5 L	D	2010	1S2010	2011		100% Submittal	KOF	SJ	Arcadis
			R	2010	1S2012	2013	Appraisals/Offers				
			C	2016		2017	F				
Haverhill Rd., N. of Caribbean to Bee Line Hwy.	2013528	1.6 mi, 5 L	D	2013	2S2013	2015		65% Review	KOF	EF	R.J. Behar
			R	2014		2017	Awaiting Design				
			C	2017		2018	F				
Historic Jupiter Indiantown Trail: Pathway from Riverbend Park to Martin County line	2013618	Pathway	C	2014	2S2014	2015	2S2015	Complete	DY	HK	S&W/ERM

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT	
				SCHED.	ACTUAL	SCHED.	ACTUAL					
Hood Rd., E. of Florida's Turnpike to W. of Central Blvd.	2013522	1.2 mi, 4 L	D	2013	1S2013	2015		96% Complete	DY	MA	Stanley	
			R		2015		2017		F			
			C		2017		2018		F			
Hood Rd. and Central Blvd.	2014502	Intersection	D	2014	2S2014	2017		65% Review	KOF	SJ	Arcadis	
			R		2017		2018		Awaiting Design			
			C		2018		2019		F			
Imperial Woods	2013132	MSTU	C	2015	1S2015	2015	2S2015	Complete	KFS	KFS	Town of Jupiter	
Indiantown Rd., Gulfstream Citrus Rd. to Jupiter Farms Rd.	2014329	Pathway	D	2014	2S2014	2016		96% Complete	KFS	SMO	In-House	
			R		N/A		N/A		N/A			
			C		2016		2017		F			
Indiantown Rd. and Jupiter Farms	2006500	Intersection	D	2015	1S2015	2017		Master plan review	DY	WC	K-F Group	
			R		N/A		N/A		N/A			
			C		2017		2018		F			
Indiantown Road at Sierra Square	2006500A	Intersection	D	2016		2016		Scope & Fee Pending	DY	WC	K-F Group	
			C		2016		2017		F			
Intracoastal Seawall Repair	2013612	Seawall Repair	C	2015	1S2015	2016		Under Construction	DY	DY	BDA/WGI	
Jog Rd. and Glades Rd.	2001505	Intersection	D	2014	2S2014	2015	2S2015	Complete	KOF	SJ	In-House	
			R		N/A		N/A		N/A			
			C		2014	2S2014	2015	1S2015	Finald			

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Jog Rd., S. of Clint Moore Rd. to Linton Blvd.	2015513	Safety Improvement & Resurface	D	2015	1S2015	2016		65% Complete	DY	WC	In-House(AGA)
			R		N/A		N/A	N/A			
			C		2016		2016		Road & Bridge		
Jog Rd., S. of Hypoluxo Rd. to 10th Ave. N.	2015514	Safety Improvements & Resurface	D	2015	1S2015	2016	1S2016	Complete	DY	DY	In-House
			R		N/A		N/A	N/A			
			C		2016		2016		Road & Bridge		
Jog Rd. Bridge over Florida's Turnpike	2014614	Slope Stabilization	D	2015	1S2015	2016		35% Complete	DY	FM	RJ Behar
			R		N/A		N/A	N/A			
			C		2016		2017		F		
Jupiter Farms Rd., 167th Place N. to ERM Property	2013562	Pathway	D	2015	1S2015	2015		96% Complete	KFS	SMO	In-House
			R		N/A		N/A	N/A			
			C		2016		2016		F		
Jupiter Little Acres	2014078	MSTU	D	2015		2016		Under design	KFS	KFS	Town of Jupiter
			R		F		F	F			
			C		F		F	F			
Kirk Road Bridge over LWDD L-9 Canal	2012516	Bridge Replacement	D	2012	1S2012	2013	2S2013	Complete	DY	FM	R.J. Behar
			R		N/A		N/A	N/A			
			C		2014	1S2014	2015	1S2015	Complete		
Kirk Rd. Bridge S. of LWDD L-7 Canal to N. of Pot O' Gold St	2014515	Bridge Replacement	D	2014	2S2014	2016		65% Revision pending	KFS	MCD	AGA
			R		N/A		N/A	N/A			
			C		2016		2017		F		

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Kirk Rd., 80' N. of L-7 Canal to Summit Blvd.	2011081-30	Pathway	D	2014	1S2014	2016	35% Complete	KFS	SMO	In-House	
			R	N/A	N/A	N/A					
			C	2016	2017						
Kirk Rd from Summit Blvd to Gun Club Rd	2011081-44	Pathway	D	2014	1S2014	2016	35% Complete	KFS	SMO	In-House	
			R	N/A	N/A	N/A					
			C	2016	2017	F					
Kirk Rd. over LWDD L-5 Canal	2015506	Bridge Replacement	D	2015		2016	Master plan complete	KFS	MCD	AGA	
			R	N/A	N/A	N/A					
			C	2017	2017	F					
Lake Worth Rd. and Jog Rd.	2012505	Intersection	D	2012	2S2012	2013	65% Complete	KOF	AK	Arcadis	
			R	2014	2S2014	2015	Appraisals Process				
			C	2016	2017	F					
Lake Worth Rd. and Palm Beach State College Entrance	2013104	Intersection	D	2013	1S2013	2014	Stop Work Order	KOF	SJ	Kimley-Horn	
Lantana Rd. and Lawrence Rd.	2014506	Intersection	D	2014	2S2014	2015	65% Submittal	KOF	AMD	Arcadis	
			R	2016	2017	Awaiting Design					
			C	2017	2018	F					
Lantana Rd. and Edgecliff Rd.	2013107	Intersection	D	2014	2S2014	2015	65% Complete	KOF	AK	In-House	
			R	2015	1S2016	2016	Appraisal Process				
			C	2017	2018	F					
Linton Blvd. and Military Tr.	2013500	Intersection	D	2013	2S2013	2015	35% Complete	KOF	SJ	Arcadis	
			R	2014	2015	Awaiting Design					
			C	2016	2017	F					

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Linton Blvd and Federal Hwy	2015103	Intersection	D	2015	2S2015	2016		Master Plan	DY	MA	HSQ
			R	N/A		N/A	N/A				
			C	2017		2017	F				
Lyons Rd., Hillsboro Canal to S.W. 18th St.	2013530	0.3 mi, 6 L	D	2013	1S2013	2015		65% Resubmittal	KOF	AMD	LDI
			R	2015		2017	Awaiting Design				
			C	2017		2018	F				
Lyons Rd., Clint Moore Rd. to W. Atlantic Ave.	2013527	3.0 mi, 4L	D	2013	2014	2017		Master plan complete	KOF	AK	HSQ
			R	N/A		N/A	N/A				
			C	2017		2018	F				
Lyons Rd., L-38 Canal to N. of L-37 Canal	2014609	1.0 mi, 4 L	D	2014	2S2014	2015		Complete	KOF	AK	LDI/Developer
			R	N/A		N/A	N/A				
			C	2014	2014	2014	2S2014	Complete			
Lyons Rd. and Atlantic Ave.	2015602	Intersection	D	2014	1S2014	2015		Master Plan Review	KOF	AK	LDI/Developer
			R	N/A		N/A	N/A				
			C	F		F	F				
Lyons Rd., Lantana Rd. to N. of L.W.D.D. L-14 Canal	2010504A	1.0 mi, 4 L	D	2010	1S2010	2011		100% Review	KOF	AK	HSQ
			R	N/A		N/A	N/A				
			C	2017	2016	2017	Bidding Process				
Lyons Rd., N. of LWDD L-14 Canal to Lake Worth Rd.	2010504B	1.1 mi, 4 L	D	2010	1S2010	2011		65% Review	KOF	AK	HSQ
			R	2013		2014	Pending				
			C	2018		2019	Awaiting Design				

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT	
				SCHED.	ACTUAL	SCHED.	ACTUAL					
Lyons Rd., Lake Worth Rd. to S. of L.W.D.D. L-11 Canal	2007500A	0.2 mi, 2/3 L	D	2007	1S2007	2009		65% Plans	KOF	AK	HSQ	
			R		2012		2013					F
			C		2018		2019					F
Lyons Rd., S. of LWDD L-11 Canal to N. of LWDD L-10 Canal	2007500B	1.2 mi, 2/3 L	D	2007	1S2007	2009		On Hold	KOF	AK	HSQ	
			R		2012		2013					On Hold
			C		F		F					On Hold
Lyons Rd., S. of S.R. 80	2013105	Right Turn Lane	D	2014	1S2014	2015	1S2015	Complete	DY	MA	In-House	
			R		N/A		N/A					N/A
			C		2015	1S2015	2016	1S2015				Complete
Myrtle Dr. and 47th Way	2013127	MSTU	D	2014	2S2014	2016		65% Revision pending	KFS	SMO	LDI	
			R		N/A		N/A					N/A
			C		2016		2017					F
Northlake Blvd., E. of Seminole Pratt Whitney Rd. to E. of Hall Blvd.	2003503A	1.0 mi, 4 L	D	2004	2S2004	2013		96% Submittal	KOF	EF	Metric	
			R		2006	1S2006	2013					Legals & Sketches
			C		2017		2018					F
Northlake Blvd., E. of Hall Blvd. to Coconut Blvd.	2003503B	2.4 mi, 4 L	D	2004	2S2004	2013		96% Pending	KOF	EF	Metric	
			R		2006	1S2006	2013					Legals & Sketches
			C		2018		F					F
Northlake Blvd., SR 710 to Military Trail	2015515	Safety Improvements & Resurface	D	2015	2S2015	2016		Under design	DY	WC	In-House	
			C		2017		2017					Road and Bridge

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Northlake Blvd. and Military Tr.	2013519	Intersection	D	2013	1S2013	2016	65% Complete	DY	MA	Arcadis	
			R	2015		2016	Donation Pending				
			C	2017		2018	F				
Oakwood Lakes Dr from Boynton Bch Blvd to Old Boynton Rd	2015363	Pathway	D	2014	1S2015	2016	65% Complete	KFS	SMO	In-House	
			R	N/A		N/A	N/A				
			C	2016		2016	F				
Okeechobee Blvd., Cheetham Hill Rd. to 168th Tr. N.	2015374	Pathway	D	2014	1S2015	2016	35% Complete	KFS	SMO	In-House	
			R	N/A		N/A	N/A				
			C	2016		2017	F				
Okeechobee Blvd. and Ponce de Leon St.	2013106	W/B Turn Lane	D	2013	1S2013	2015 2S2015	Complete	KOF	SJ	In-House	
			R	2014	2S2014	2015	Mortgage Suit				
			C	2016		2016	Awaiting R/W				
Okeechobee Blvd. and Church St.	2013534	Intersection	D	2013	2S2013	2014	65% Review	KOF	SJ	Arcadis	
			R	2017		2019					
			C	2019		2020	F				
Old Dixie Hwy., Yamato Rd., Linton Blvd.	2014500	3.9 mi, 3 L	D	2015	2S2015	2017	Master Plan	DY	MA	American	
			R	2017		2018	F				
			C	2018		2020	F				
Old Dixie Hwy., Park Ave. to Northlake Blvd.	2004506	0.9 mi, 3 L	D	2010	1S2010	2011	100% Pending	DY	MA	American	
			R	2010	2S2012	2011	Acquisition Negotiations				
			C	2016		2017	Awaiting R/W				

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Orange Blvd., Seminole Pratt Whitney Rd. to 120th Ave.	2013263	Pathway	S	2013	2S2013	2016		Complete	KFS	SMO	In-House
			D	2016	1S2015	2016	1S2016	Surveys Pending			
			R	N/A		N/A	N/A				
			C	2017		2017		F			
P.G.A. Blvd. and Military Tr.	2012506	Intersection	D	2014	2S2014	2015		65% Review	KOF	AMD	Civil Design
			R	2015		2017		Awaiting Design			
			C	2017		2018		F			
P.G.A. Blvd. and Central Blvd.	2014504	Intersection	D	2014	2S2014	2015		96% Review	DY	FM	Arcadis
			R	2016		2017		Legals & Sketches			
			C	2017		2018		F			
Palm Beach Lakes Blvd. Bridge over FEC Railroad	2014516S	Study	S	2014	2S2014	2015	2S2015	Complete	KOF	EF	R.J. Behar
Palm Beach National	2014374	Pathway	D	2014	2S2014	2015	2S2015	Complete	KFS	SMO	In-House
			R	N/A		N/A	N/A				
			C	2016		2016		Sent to Traffic Division			
Palmetto Park Rd. Bridge over Intracoastal Waterway	2013607	Rehab/Painting	D	2014	2S2014	2015	2S2015	Permits	DY	DY	BDA/WGI
			R	N/A		N/A	N/A				
			C	2017		2018		Awaiting Permits			
Palmetto Park Rd. Bridge over LWDD E-1 Canal	2014610	Bridge Replacement	D	2014	2S2014	2015	2S2015	Complete	KOF	EF	WGI
			R	N/A		N/A	N/A				
			C	2016		2016		Bids Received - 2016			

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE	STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.				
Palmetto Park Rd., Bridge over LWDD E-4 Canal (El Rio Canal)	2013531	Bridge Replacement	D	2013	2S2013	2016	35% Review	KOF	EF	WGI
			R	N/A	N/A	N/A				
			C	2017	2018	F				
Palmwood Rd. Slope Stabilization	2014615	Slope Stabilization	D	2014	1S2015	2016	65% Complete	DY	FM	BDA/WGI
			R	N/A	N/A	N/A				
			C	2016	2017	F				
Penny Ln., Melaleuca Ln. to dead end	2013131	MSTU	D	2013	1S2013	2015	100% Review	KFS	SMO	S&W
			R	2014	2S2014	2015 2S2015	Complete			
			C	2016	2017	Bidding Process				
PGA Blvd. and Ellison Wilson Rd.	2015102		D	2015	2S2015	2016	96% Review	DY	FM	HSQ
			R	N/A	N/A	N/A				
			C	2016	2017	Bids - 2016				
Pike Rd, Southern Blvd. to 7th Pl. N.	2013453	Pathway	D	2013	1S2013	2015 2S2015	Complete	KFS	MCD	In-House
			R	N/A	N/A	N/A				
			C	2015	2016	Sent to Traffic Division				
Point Chosen Swing Bridge over Rim Canal	2010906	Fender System	C	2015	2S2015	2016	Under Construction	DY	DY	BDA/WGI
Purdy Ln., Forest Hill Elem. to E. of Major Dr.	2013523	0.2 mi, 3 L	D	2013	1S2013	2015	96% Review	KOF	EF	WGI
			R	2015	2S2015	2016	Appraisal Process			
			C	2017	2017	F				
R.C.A. Blvd. and Alt. A-1-A	2009100	Right turn lane	D	2011	2S2011	2012 1S2016	Complete	DY	MA	Arcadis
			R	2013	2S2013	2014 2S2014	Complete			
			C	2015	2S2015	2016 1S2016	Complete			

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Redding Rd and Sunup Tr.	2014612	Drainage Study	S	2014	2S2014	2015	1S2016	Complete	DY	FM	Civil
Roberts Ln. and Serafica Dr.	2014021	Traffic Calming	C	2014	2S2014	2S2014	2S2014	Finald	KOF	SJ	In-House
Roebuck Rd., Little Oaks to Loxahatchee Pines	2015375	Pathway	D	2015	1S2015	2016		35% Complete	KFS	SMO	In-House
			R	N/A		N/A	N/A				
			C	2017		2017	F				
Roebuck Rd., Jog Rd. to Haverhill Rd.	2013529	1.0 mi, 5 L	D	2013	2S2013	2015		65% Review	KOF	SJ	Mock, Roos
			R	2016		N/A	Awaiting Design				
			C	2017		2018	F				
Royal Palm Beach Blvd., M-Canal to S. of Orange Blvd.	2014501	1.0 mi, 3/5 L	D	2015	2S2015	2017		35% Complete	KOF	AMD	K-F Group
			R	2016		2017	Awaiting Design				
			C	2018		2019	F				
S.W. 18th St. and Military Tr.	2014519	Intersection	D	2014	2S2014	2015		65% Complete	DY	FM	HSQ
			R	N/A		N/A	N/A				
			C	2017		2018	F				
S.W. 3rd. St., S.R. 7 to E. of S.R. 7	2013525	Bridge	D	2013	2S2013	2014		65% Review	KOF	AK	AGA
			R	N/A		N/A	N/A				
			C	2016		2017	Bids - 2016				
Sandalford Blvd., S.R. 7 to E. of S.R. 7	2013524	Bridge	D	2013	2S2013	2014		65% Review	KOF	AK	AGA
			R	N/A		N/A	N/A				
			C	2016		2017	Bids - 2016				
Seminole Blvd. and Osceola Dr. bridge over L-2 Canal	2012904	Bridge Replacement	C	2014	2S2014	2015	2S2015	Complete	KFS	MCD	AGA

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE	STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.				
Seminole Pratt Whitney Rd., Orange Blvd. to S. of Northlake Blvd.	1997511D	1.8 mi, 4/6 L	D	2002	2S2002	2003	100% Pending	KOF	EF	AECOM
			R	2005	1S2005	2006	Revised Legals & Sketches			
			C	2017		2018	Awaiting R/W			
Seminole Pratt Whitney Rd. and Northlake Blvd.	1997512A3	Intersection	D	2001	2S2001	2002	96% Resubmittal	KOF	EF	Arcadis
			R	2004	1S2004	2006	Legals & Sketches			
			C	2017		2018	Awaiting R/W			
Sherwood Forest Blvd., S. of L-9 Canal to S. of L-8 Canal	2014377	Pathway	D	2014	2S2014	2016	35% Complete	KFS	SMO	In-House
			R	N/A		N/A	N/A			
			C	2016		2017	F			
Sherwood Forest Blvd., over L.W.D.D. L-8 Canal	2014300	Bridge Widening	D	2014	2S2014	2016	65% Revision pending	KFS	MCD	BDA/WGI
			R	N/A		N/A	N/A			
			C	2016		2017	Bids - 2016			
Silver Beach Rd., E. of Congress Ave. to Old Dixie Hwy.	2003514	0.9 mi, 2 & 3 L	D	2004	2S2004	2005	96% Submittal	KOF	AK	Metric
			R	2005	1S2005	2006	Legals & Sketches			
			C	2017		2018	Awaiting R/W			
Southern Blvd. (SR 80) & Kirk Rd.	2015503	Intersection	D	2015	1S2015	2015 2S2015		DY	MA	Arcadis
			C	2015	2S2015	2016	Under Construction			
Summit Blvd. Bridge over LWDD E-3 Canal	2015524	Canal Bank Erosion	D	2015	2S2015	2016	35% Complete	DY	WC	RJ Behar
			R	N/A		N/A	N/A			
			C	2016		2017	F			

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START		COMPLETE		STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL	SCHED.	ACTUAL				
Summit Blvd. Bridge over SFWMD C-51 Canal	2014513S	Study	S	2014	2S2014	2015	1S2016	Final	DY	FM	AGA
Toney Penna Dr. and Old Dixie Hwy.	2002109	Intersection	D	2008	2S2008	2009	2S2014	Complete	DY	MA	Arcadis
			R	2011	2S2011	2012	1S2013	Complete			
			C	2016		2017		Bids - 2016			
Wallis Rd., E-3 Canal to Haverhill Rd.	2011906	Pathway	D	2013	1S2013	2016		65% Resubmittal Pending	KFS	MCD	Schorah
			R	2014	1S2014	2015	2S2015	Acquisition Complete			
			C	2016		2017		Awaiting Proposal			
West Atlantic Ave. and Florida's Turnpike	2012501	Intersection	S	2013	2S2014	2014	1S2015	Final Submittal	DY	MA	Kimley-Horn
			D	2015	2S2015	2016		Master Plan			
			R	N/A		N/A		N/A			
			C	2017		2018		F			
Woolbright Rd., Military Trail to Lawrence Rd.	2015516	Safety & Drainage	D	2016		2016		Initial Design	DY	WC	In-House
			R	N/A		N/A		N/A			
			C	2016		2016		F			

PROJECT NAME, LIMITS	PROJ. NO.	DESCRIPTION	PHASE	START	COMPLETE	STATUS	PM	PE	CONSULTANT
				SCHED.	ACTUAL				

Construction "Start - Actual" - is the Notice to Proceed Date.

Construction "substantially complete" - Semi Final Inspection has been completed.

Construction "complete" - Final Inspection has been completed.

Construction "finalized" - Accepted by Contract Review Committee.

Developer Projects "complete" - Final Inspection has been completed.

Developer Projects "finalized" - record drawings, test results, and certifications accepted by PBC.

Under Construction - Construction phase begins with award by BCC.

"4/6 L" Signifies 4 lanes to be built of an ultimate 6 lanes.

"2 L 3 L" Signifies 2 lanes in some sections and 3 lanes in others.

S - Study

D - Design

M - Mitigation

R - Right of Way

P - Petition

C - Construction

F - Future

Project Manager's - Morton Rose (MR), David Young (DY), Kathleen Farrell (KOF), Kristine Frazell-Smith (KFS)

Project Engineer's - Maroun Azzī (MA), Basher Khan (ABK), William Sears (WS), Holly Knight (HK), Erik Ferguson (EF), Fenson Masse (FM), Serge Jerome (SJ)

Sandra M. Ospina (SMO), Mariam C. Dudek (MCD), Anand Ajegowda (AAJ), Antolina Michel-Diaz(AMD).

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY87/88 PROJECTS: (Annual update - 09/29/87)</u>					
84247C	10th Ave. North, Jog Rd. to Military Trail	1.6 mi, 4/5 L	1.6	3.2	Finaled *
85274	18th Street Bridge, Turnpike Crossing	0.5 mi, 6 L	0.5	3.0	Finaled
83295	22nd Ave. N.W., Military Trail to Lawrence	1.0 mi, 2 L	1.0	2.0	Finaled
84095A	45th Street, Haverhill to Village Blvd.	1.1 mi, 4/6 L	1.1	2.2	Finaled
87502	Australian Ave. and Palm Beach Lakes	Intersection	0.6	1.2	Finaled
85069	Belvedere Rd. and Military Trail	Phase II Inter.	0.2	0.4	Finaled
87546	Canal A, Hillsboro Canal to Palmetto Park Rd.	drain. imprv.	0.0	0.0	Finaled
83220	Congress Ave., West Atlantic to L-30 Canal	1.7 mi, 4/6 L	1.7	3.4	Finaled
83221	Congress Ave., L-28 Canal to Boynton Beach Blvd.	2.1 mi, 4/6 L	2.1	4.2	Finaled
87508	Congress Ave., N. Palm Beach Lakes to 45th St	2.1 mi, 4/5 L	2.1	4.2	Finaled
85056	Forest Hill Blvd. and SR 7	Intersection	0.7	1.4	Finaled
87511A	Forest Hill Blvd., SR 7 to Turnpike	1.8 mi, 4 L	1.8	3.6	Finaled
87511B	Forest Hill Blvd., Turnpike to Pinehurst	1.0 mi, 4 L	1.0	2.0	Finaled
86148	Forest Hill Blvd., E of Jog Rd. to W of Military	1.7 mi, 6 L	1.7	6.8	Finaled
84182	Haverhill Rd., Lake Worth to Forest Hill	2.3 mi, 3/5 L	2.3	9.2	Finaled
84138B	Haverhill Rd., Summit Blvd. to Southern Blvd.	1.0 mi, 4/5 L	1.0	2.0	Finaled
86091A	Hypoluxo Rd., Congress to I-95	1.2 mi, 6 L	1.2	4.8	Finaled
86091B	Hypoluxo Rd., I-95 to US 1	1.0 mi, 4/5 L	1.0	2.0	Finaled
87106	Jog Rd., Morikami Entr. to Linton Blvd.	0.8 mi, 3 L	0.0	0.0	Finaled **
85517	Jog Rd. and SR 80	Intersection	0.3	0.0	Finaled
87522	Lantana Rd., Congress to I-95	1.5 mi, 6 L	1.5	6.0	Finaled
87525	Marcinski Rd., US 1 to County A1A	0.3 mi, 4/5 L	0.3	0.6	Finaled
86112A	Military Trail, West Atlantic to Via Delray	1.0 mi, 6 L	0.0	0.0	Finaled ***
82224A	Military Trail, Old Boynton Rd. to Miner Rd.	1.5 mi, 4/6 L	1.5	6.0	Finaled
83224B	Military Trail, Miner Rd. to Hypoluxo Rd.	1.5 mi, 4/6 L	1.5	6.0	Finaled
86153	Military Trail, Jupiter Lakes to Indiantown Rd.	0.9 mi, 6 L	0.9	3.6	Finaled
85089	Northlake Blvd., Bridge 3/4 mi West of US 1	6 L Bridge	0.0	0.0	Finaled
86028	Ocean Ave. at Lantana Rd. (Bridge Reconstruction)	Bridge	0.0	0.0	Finaled
85108	Okeechobee Blvd., SR 7 to Golden Lakes Blvd.	2.3 mi, 6 L	2.3	9.2	Finaled
83188	Old Boynton Rd. and Boynton Beach Blvd.	Intersection	0.0	0.0	Finaled
84216	Old Boynton Rd., at Lawrence Rd. (Drain. Improv.)	Drainage	0.0	0.0	Finaled
84008	Old Dixie Hwy, South of S.W. 18th St. to Camino Real	1.1 mi, 4/5 L	1.1	2.2	Finaled
83014	Old Dixie Hwy, Palmetto Park Rd. to Glades Rd.	0.7 mi, 4/5 L	0.7	1.4	Finaled
86080A	Palmetto Park Rd., 0.5 mile W of Powerline to I-95	2.7 mi, 6 L	2.7	5.4	Finaled
87533	Palmetto Park Rd., I-95 Interchange	0.5 mi, 6 L	0.5	1.0	Finaled
87532	Palmetto Park Rd., I-95 to S.W. 12th Ave.	0.7 mi, 6 L	0.7	1.4	Finaled
36 Projects			35.6	98.4	

FY87/88 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)

87020	Forest Hill Blvd., Birkdale to SR 7	1.0 mi, 4 L	1.0	2.0	Finaled
85109A	Okeechobee Blvd., Golden Lakes to Turnpike	2.7 mi, 6 L	2.7	10.8	Finaled
2 Projects			3.7	12.8	

* Segment constructed from 57th Ave. to Military Trail.

** Funded in FY87/88 & 88/89, construction finaled in FY88/89

*** Funded in FY87/88 & FY88/89, constructed in FY88/89. Lane and Road Miles credited to FY88/89.

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY88/89 PROJECTS: (Annual update 10/25/88)</u>					
84247AB	10th Avenue North, E. of Jog to Military Trail	1.6 mi, 4/5 L	0.4	0.8	Finald
89512	Airport Rd. Turning Lanes	Intersection	0.0	0.0	Finald
83250	Bolles Canal Rd., US 27 to 2.5 mi East	Reconstruction	2.5	0.0	Finald
94611	Clint Moore Rd., SR 7 to Lyons Rd.	Reconstruction	1.0	0.0	Finald
84061	Clint Moore Rd., Turnpike to 1 mi E. of Powerline Rd.	Reconstruction	3.5	0.0	Finald
86043	Clint Moore Rd., Broken Sound to E. Rogers Circle	0.8 mi, 4/5 L	0.8	1.6	Finald
85169	Congress Ave. , Linton Blvd. to West Atlantic Ave.	1.1 mi, 6 L	1.1	4.4	Finald
85189	Forest Hill Blvd., Pinehurst to Jog Rd.	0.8 mi, 6 L	0.8	3.2	Finald
87106	Jog Rd., Morikami Entr. to Linton Blvd.	0.8 mi, 3 L	0.8	1.6	Finald
87519	Jog Rd., Melaleuca to Lake Worth Rd.	0.8 mi, 4 L	0.8	1.6	Finald
85100	Lyons Rd., Kimberly to Clint Moore Rd.	1.0 mi, 4 L	1.0	2.0	Finald
86112A	Military Trail, W. Atlantic Ave. to Via Delray	1.3 mi, 6 L	1.3	5.2	Finald
86112B	Military Trail, Via Delray to Steiner Rd.	1.4 mi, 6 L	1.4	5.6	Finald
83224A	Military Trail, Old Boynton Rd. to Miner Rd.	1.5 mi, 4/6 L	1.5	6.0	Finald
83224B	Military Trail, Miner Rd. to Hypoluxo Rd.	1.5 mi, 4/6 L	1.5	6.0	Finald
83219B	Military Trail, Hypoluxo Rd. to Melaleuca Lane	1.9 mi, 6 L	1.9	7.6	Finald
83219A	Military Trail, Melaleuca Lane to Lake Worth Rd.	1.4 mi, 6 L	1.4	5.6	Finald
88519	Miner Rd., Congress Ave. to High Ridge Rd.	1.0 mi, 2 L	1.0	2.0	Finald
88034	Ocean Ave., Drain. improv. (ICWW in Lantana)	Ddrainage	0.0	0.0	Finald
83014	Old Dixie Hwy, Palmetto Park Rd. to Glades Rd.	0.7 mi, 4/5 L	0.7	1.4	Finald
88557 & 87530	Okeechobee Blvd., W.Crestwood to SR 7	2.5 mi, 4/6 L	0.8	1.6	Finald
87533	Palmetto Park Rd. and I-95	Interchange	0.2	0.8	Finald
87532	Palmetto Park Rd., I-95 to SW 12 Avenue	0.5 mi, 6 L	0.5	2.0	Finald
86165C	Prosperity Farms Rd., Burns Rd. to PGA Blvd.	1.3 mi, 5 L	1.3	2.6	Finald
87206	W. Sugarhouse Rd., Curlee Rd. to New SR 80	1.2 mi, 2 L	1.2	2.4	Finald
25 Projects			27.4	64.0	
<u>FY88/89 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
85045	SR 7, Hillsboro Canal to Palmetto Park Rd.	3.0 mi, 3 L	3.0	3.0	Finald
1 Projects			3.0	3.0	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY89/90 PROJECTS: (Annual update 12/19/89)</u>					
84095C	45th St. and I-95	Interchange	0.3	0.3	Finald
87509	45th St. and Congress Ave.	Intersection	0.6	1.2	Finald
88518	Airport Rd., 3 mi E. to Sam Senter Rd.	Reconstruction	3.0	0.0	Finald
86066	Haverhill Rd. and Belvedere Rd.	Intersection	0.0	0.0	Finald
86150	Jog Rd., Forest Hill Blvd. to N. Southern	2.0 mi, 6 L	2.0	8.0	Finald
86149	Lake Worth Rd., SR 7 to W. of Turnpike	2.0 mi, 6 L	2.0	8.0	Finald
87528A	Military Trail, Blue Heron to Northlake Blvd.	1.7 mi, 6 L	1.7	6.8	Finald
87528B	Military Trail, Northlake Blvd. to PGA Blvd.	2.1 mi, 6 L	2.1	8.4	Finald
87541A	Old Dixie Hwy, SR 811 to Tequesta Drive	0.5 mi, 4/5 L	0.5	1.0	Finald
87541B	Old Dixie Hwy, Tequesta Drive to N. County Line	Reconstruction	0.8	0.4	Finald
86165A	Prosperity Farms Rd., 10th St to Northlake Blvd.	0.3 mi, 5 L	0.3	0.6	Finald
86165B	Prosperity Farms Rd., Northlake Blvd. to Burns Rd.	1.6 mi, 3 L	1.6	0.8	Finald
87542	SR 7, Kimberly Blvd. to Yamato Rd.	1.6 mi, 6 L	1.2	6.4	Finald
87537	Summit Blvd., Jog Rd. to Haverhill Rd.	2.1 mi, 4/5 L	2.1	4.2	Finald
87539	Yamato Rd., Turnpike Crossing	0.3 mi, 6 L	0.3	1.8	Finald

15 Projects 18.5 47.9

* Combined with Project #95510 (See FY97/98)

FY89/90 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)

89510	Congress Ave., Boynton Beach Blvd. to 22nd Ave.	1.2 mi, 6 L	1.2	2.4	Finald
89530	Congress Ave., 22nd Ave. to Miner Rd.	0.7 mi, 6 L	0.7	1.4	Finald
87071	Lake Worth Rd., Wycliffe to SR 7	0.6 mi, 4 L	0.6	2.4	Finald
88505	Military Trail, Boynton Beach to Old Boynton	0.3 mi, 6 L	0.3	0.6	Finald
86165C	Prosperity Farms Rd., Burns Rd. to PGA Blvd.	0.4 mi, 5 L	0.4	0.8	Finald

5 Projects 3.2 7.6

FY90/91 PROJECTS: (Annual update 10/23/90)

87505	Belvedere Rd., Jog Rd. to Drexel Rd.	0.6 mi, 4/6 L	0.6	1.2	Finald
87510	Congress Ave., N. of 45th Street to Port Rd.	0.6 mi, 6 L	0.6	3.6	Finald
89517	Forest Hill Blvd., Military Trail to Congress Ave.	1.5 mi, 6 L	1.5	3.0	Finald
87513A	Gun Club Rd., Haverhill Rd. to Kirk Rd.	1.5 mi, 5 L	1.5	3.0	Finald
87513B *	Gun Club Rd., Kirk Rd. to Congress Ave.	1.1 mi, 5 L		See FY98/99 *	
89515A	Lake Worth Rd., E. of Turnpike to Jog Rd.	1.7 mi, 6 L	1.7	3.4	Finald
89515B	Lake Worth Rd., Jog Rd. to Military Trail	2.0 mi, 6 L	2.0	4.0	Finald
89515C	Lake Worth Rd., Military Trail to Congress Ave.	1.5 mi, 6 L	1.5	3.0	Finald
87526	Marina Blvd. (SW 18th), E. of SR 7	0.5 mi, 4 L	0.5	1.0	Finald
87527	Melaleuca Lane, Military Trail to Congress Ave.	1.7 mi, 4/5 L	1.7	3.4	Finald
87538B	Woolbright Rd., Military Trail to Congress Ave.	2.0 mi, 4 L	2.0	8.0	Finald
86126	Yamato Rd., SR 7 to Jog Rd.	3.3 mi, 4/6 L	3.3	16.2	Finald

11 Projects 16.9 49.8

* Redesigned as Project Number 95508. See FY98/99 Construction Historical Record

FY90/91 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)

91614A	El Clair Ranch Rd., L-28 Canal to Indian Springs Tr.	0.2 mi, 2 L	0.2	0.4	Finald
86109A	Lake Worth Rd., School "K" to Wycliffe	0.2 mi, 2 L	0.2	0.4	Finald

2 Projects 0.4 0.8

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY91/92 PROJECTS: (Annual update 11/19/91)</u>					
88527B	SW 18th Street, Turnpike to Powerline Rd.	1.0 mi, 4 L	1.0	2.0	Finald
87506A	Center Street , Indiantown Rd. to Willet Ave.	2.2 mi, 2 L	2.2	0.0	Finald
87506	Center Street, Loxahatchee Dr to SR 811	0.5 mi, 3 L	0.5	0.5	Finald
87027A	Haverhill Rd., Roebuck Rd. to 45th Street	1.6 mi, 5 L	1.6	3.2	Finald
88534	Indiantown Rd., Jupiter Farms Rd. to FI Turnpike	2.5 mi, 4 L	See FY94/95 **		
86130A	Jog Rd. , S. Lake Ida to Lake Ida Rd.	0.3 mi, 2 L	0.3	0.6	Finald
90501A	Jog Rd. , Lake Ida to Piper's Glen Rd.	1.9 mi, 2 L	1.9	3.8	Finald
84225A	Jog Rd. , N. of SR 80 to Belvedere Rd.	1.0 mi, 6 L	1.0	6.0	Finald
84225B	Jog Rd. , Belvedere Rd. to Okeechobee Blvd.	1.0 mi, 6 L	1.0	6.0	Finald
88508	Lake Ida Rd., Hagen Ranch to El Clair Ranch	1.5 mi, 2/3 L	1.5	3.0	Finald
88560B	Linton Blvd., W. of Jog Rd. to W. of Militay	1.2 mi, 4 L	1.2	2.4	Finald
90509C	Military Trail, Donald Ross Rd. to Jupiter Lakes Blvd.	2.7 mi, 6 L	2.7	5.4	Finald
89518	Sem Pratt Whitney, M Canal to Northlake Blvd.	4.0 mi, 2 L	4.0	8.0	Finald
12 Projects			18.9	40.9	
** June, 93 P.B.C. Economic Summit meeting. B.C.C. decided to utilize this funding to accelerate other "ready" projects and reestablish this project in FY94/95					
<u>FY91/92 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
90624	NW 22nd Avenue and Congress Ave.	Intersection	0.0	0.0	Finald
87529	Military Trail, Hillsboro Canal to SW 18th St.	0.3 mi, 6 L	0.3	0.6	Finald
90509A&B	Military Trail, Elm Ave. to Donald Ross Rd.	2.3 mi, 6 L	2.3	4.6	Finald
86080C	Palmetto Park Rd. and Powerline Rd.	Intersection	0.1	0.2	Finald
4 Projects			2.7	5.4	
<u>FY92/93 PROJECTS: (Annual update 07/21/92)</u>					
90504	Alternate A1A, Indiantown Rd. to Loxahatchee River	0.6 mi, 6 L	0.6	1.2	Finald
89513	Jog Rd., Linton Blvd. to West Atlantic Ave.	1.0 mi, 6 L	1.0	4.0	Finald
90502	Lake Ida Rd., Congress Ave. to Swinton Ave.	1.8 mi, 4/5 L	1.8	3.6	Finald
90515	Military Trail , Steiner Rd. to Boynton Beach Blvd.	2.3 mi, 6 L	2.3	4.6	Finald
88516	Northlake Blvd., Seminole Pratt to Existing	4.7 mi, 2 L	4.7	9.4	Finald
88504	Old Boynton Rd., Military Trail to Knuth Rd.	1.7 mi, 4/5 L	1.7	3.4	Finald
92508	Royal Palm Beach Blvd., 40th Street to Orange Grove Blvd.	0.5 mi, 4/5 L	0.5	1.0	Finald
88540A	West Atlantic Ave., El Clair to Military Trail	2.0 mi, 6 L	2.0	4.0	Finald
88540B	West Atlantic Ave., Military Trail to I-95	1.7 mi, 6 L	1.7	3.4	Finald
9 Projects			16.3	34.6	
<u>FY92/93 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
88525	Austrailan Ave., PBIA to Old Okeechobee Rd.	1.0 mi, 6 L	1.0	2.0	Finald
88526	Belvedere Rd., Australian Ave. to I-95	0.4 mi, 6 L	0.4	0.8	Finald
87518	Jog Rd., Lantana Rd. to Melaleuca Lane	1.4 mi, 4 L	1.4	2.8	Finald
85269	Lantana Rd., Jog Rd. to Military Trail	2.1 mi, 4 L	2.1	4.2	Finald
85109B	Okeechobee Blvd., Turnpike to Haverhill Rd.	1.5 mi, 8 L	1.5	6.0	Finald
92609	Okeechobee Blvd., Haverhill Rd. to I-95	3.0 mi, 8 L	3.0	12.0	Finald
6 Projects			9.4	27.8	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY93/94 PROJECTS: (Midyear adjustment 07/19/94)</u>					
88536B & 88559	Belvedere Rd., SR 7 to Jog Rd.	3.3 mi, 6 L	3.3	13.2	Finald
89514	Belvedere Rd., Military Tr. to Congress Ave.	1.5 mi, 6 L	1.5	3.0	Finald
93601	Bolles Canal Rd., Bridge over N. New River Canal	0.5 mi, 3 L	0.5	0.5	Finald
89501	Camino Real, SW 7th Ave. to SW 3rd. Ave.	0.6 mi, 4 L	0.6	1.2	Finald
90501A	Jog Rd., Piper's Glen to Woolbright Rd.	1.2 mi, 2/3 L	1.2	2.4	Finald
88521A	Kirk Rd., Purdy Lane to Forest Hill Blvd.	0.4 mi, 5 L	0.4	0.8	Finald
93500	Okeechobee Blvd., Royal Palm Bch Blvd. to SR 7	2.0 mi, 6 L	2.0	4.0	Finald
90516B	Summit Blvd., E. of Florida Mango to Parker Ave.	0.6 mi, 5 L	0.6	1.2	Finald
93501	Wellington Trace, E. Greenview Shores to Big Blue Tr.	1.3 mi, 4 L	1.3	2.6	Finald
90622	Woolbright Rd., Jog Rd. to El Clair Ranch Rd.	0.6 mi, 2/3 L	0.6	1.2	Finald
10 Projects			12.0	30.1	
<u>FY93/94 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
90614	Blue Heron Blvd., Beeline Hwy. to Military Tr.	0.5 mi, 4 L	0.5	1.0	Finald
88527A	SW 18th Street, SW 54th Ave. to Turnpike	0.5 mi, 4 L	0.5	1.0	Finald
90516A	Summit Blvd., Congress Ave. to E. of Florida Mango	0.8 mi, 5 L	0.8	1.6	Finald
94103	West Atlantic Ave. and Jog Rd.	Intersection	0.0	0.0	Finald
4 Projects			1.8	3.6	
<u>FY94/95 PROJECTS: (Midyear adjustment 08/15/95)</u>					
90508	Congress Ave., L-30 Canal to L-28 Canal	1.0 mi, 6 L	1.0	2.0	Finald
94118	Haverhill Rd. and Okeechobee Blvd.	Intersection	0.0	0.0	Finald
88534	Indiantown Rd., Jupiter Farms Rd. to Fl. Turnpike	2.5 mi, 4 L	2.5	5.0	Finald
90501B	Jog Rd., Woolbright Rd. to Boynton Bch.	1.1 mi, 2/3 L	1.1	2.2	Finald
93505	Jog Rd., Lake Worth to Forest Hill Blvd.	2.2 mi, 6 L	2.2	4.4	Finald
86130	Lake Ida Rd., El Clair Ranch Rd. to Military Tr.	1.7 mi, 2/3 L	1.7	3.4	Finald
90514B	Northlake Blvd., W. Fl. Turnpike to Military Tr.	2.0 mi, 6 L	2.0	8.0	Finald
94102	Okeechobee Blvd., Extension W. of Seminole Pratt	.15 mi, 2 L	0.2	0.3	Finald
87096A	Sims Rd., Aspenridge Rd. to Lake Ida Rd.	0.4 mi, 2 L	0.4	0.8	Finald
93504	South Shore Blvd., Big Blue Tr. to Forest Hill Blvd.	0.9 mi, 4 L	0.9	1.8	Finald
10 Projects			12.0	27.9	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT. LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY95/96 PROJECTS: (Midyear adjustment 06/18/96)</u>					
90513	827A (Belle Glade), Bolles Canal to SR 80	3.7 mi, 2 L	3.7	0.0	Finald
92502	Blue Heron Blvd., I-95 to Avenue S	1.2 mi, 6 L	1.2	2.4	Finald
87506B	Center St., Jones & Sims Creek Bridges	0.4 mi, 2L	0.4	0.0	Finald
92504	Flavor Pict Rd., W. E-3 Canal to Military Trail	0.8 mi, 2/3 L	0.8	1.6	Finald
92500	Folsom/Crestwood, SR 80 to Okeechobee Blvd.	1.7 mi, 2&4 L	1.7	3.4	Finald
94604	Forest Hill Blvd. and Southern Blvd. (C-51 Canal)	Intersection	0.0	0.0	Finald
95502	Hagen Ranch Rd., Boynton Canal to L-22 Canal	0.3 mi, 2 L	0.3	0.6	Finald
90512	Indiantown Rd., 130th Ave. to Jupiter Farms	3.1 mi, 4 L	3.1	6.2	Finald
94507A	Jog Rd., Clint Moore to N. Civic Center	1.7 mi, 6 L	1.7	3.4	Finald
94507B	Jog Rd., N. Civic Center to Linton Blvd.	0.5 mi, 6 L	0.5	1.0	Finald
94503	Jog Rd., Boynton Bch. Blvd. to Hypoluxo Rd.	3.1 mi, 6 L	3.1	12.4	Finald
87516	Lantana Rd., Hagen Ranch Rd. to Jog Rd.	0.8 mi, 6 L	0.8	3.2	Finald
90517B	Military Trail, Palmetto Park Rd. to S. of Glades Rd.	1.4 mi, 6 L	1.4	2.8	Finald
94506	Miner Rd., Lawrence Rd. to Congress Ave.	1.0 mi, 2/3 L	1.0	2.0	Finald
95503	Prosperity Farms Rd., Archie's Creek Bridge	Bridge	0.0	0.0	Finald
94502	Royal Palm Bch. Blvd., Orange Grv. Blvd. to Persimmon Blvd.	0.5 mi, 5 L	0.5	1.0	Finald
93508	Westgate Ave., Military Trail to Congress Ave.	1.5 mi, 5 L	1.5	3.0	Finald
93507	Woolbright Rd., Congress Ave. to I-95	0.9 mi, 6 L	0.7	1.4	Finald
18 Projects			22.4	44.4	
<u>FY95/96 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
94105	Camino Real at W. of Military Trail	Intersection	0.0	0.0	Finald
91506M1	Donald Ross Rd. - Mitigation Site #1 (Waterway Park)	Mitigation	0.0	0.0	Finald
90512M1	Indiantown Rd. - Mitigation Site #1 (Riverbend Park)	Mitigation	0.0	0.0	Finald
86109	Lake Worth Rd., Orange Point to Wycliff	0.7 mi, 2/4 L	1.0	2.0	Finald
86080B	Military Trail and Palmetto Park Rd.	Intersection	0.0	0.0	Finald
94602	University Dr, Palmetto Park Rd. to Riverside Dr	1.5 mi, 2 /L	1.5	3.0	Finald
6 Projects			2.5	5.0	
<u>FY96/97 PROJECTS: (Midyear adjustment 07/15/97)</u>					
91506	Donald Ross Rd., Prosperity Farms Rd. to US 1	1.5 mi, 4 L	1.5	4.0	Finald
93502	Gateway Blvd., Military Trail to Congress Ave.	2.3 mi, 6 L	2.3	9.2	Finald
96604	Glades Central H S, Access to SR 80	0.3 mi, 2 L	0.3	0.0	Finald
97054	Loxahatchee River Rd., Center Street to N. County Line	Traf. Calming	0.0	0.0	Finald
91505	Military Trail, Clint Moore Rd. to W Atlantic Ave.	3.1 mi, 6 L	3.1	6.2	Finald
97053	Seminole P.W. Rd., Sycamore Rd. to 60th St (8 canal cross)	Guardrail	0.0	0.0	Finald
95500	South Shore Blvd., Greenview Shores to Big Blue Trace	1.3 mi, 4 L	1.3	2.6	Finald
7 Projects			8.5	22	
<u>FY96/97 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
94115	Clint Moore Rd. and Military Trail	Intersection	0.0	0.0	Finald
94111	Community Dr., Military Trail to Village Rd.	0.5 mi, 1 L	0.5	0.5	Finald
88562	Congress Ave. and 10th Avenue North	Intersection	0.0	0.0	Finald
94119	Lantana Rd. and SR 7	Intersection	0.0	0.0	Finald
94117	Palmetto Circle North and Powerline Rd.	Intersection	0.0	0.0	Finald
96505	SR 7, Southern Blvd. to Okeechobee Blvd.	2.0 mi, 6L	2.0	8.0	Finald
95103	Yamato Rd. and Congress Ave.	Intersection	0.0	0.0	Finald
7 Projects			2.5	8.5	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY97/98 PROJECTS: (Midyear Adjustment 06/25/98)</u>					
97106	827A, East of US 27	Bridge replacement	0.0	0.0	Finald
95510 *	Belvedere Rd. and Haverhill Rd.	2.2 mi, ext CTL	2.2	0.0	Finald
95104	Big Blue Trace and SR 80	Intersection	0.5	0.5	Finald
95505	Congress Ave., Miner Rd. to Hypoluxo Rd.	1.6 mi, 6 L	1.6	3.2	Finald
92606A	Congress Ave., Blue Heron Blvd. to Northlake Blvd.	2.0 mi, 4 L	1.6	6.4	Finald
95513	Crestwood Blvd., Cypress Lakes Dr to Okeechobee Blvd.	1.5 mi, 4 L	1.5	3.0	Finald
95514	Jog Rd., South of Lake Ida Rd. to Boynton Beach Blvd.	4.3 mi, 6 L	4.3	17.2	Finald
94504A	Lake Worth Rd., South Shore Blvd. to 120th Ave.	1.7 mi, 2 L	1.7	3.4	Finald
96103	Lyons Rd., at Palmetto Park Rd.	Intersection	0.0	0.0	Finald
87527A	Melaleuca Lane Drainage Outfall to L-14 Canal	Repair / Repl.	0.0	0.0	Finald
93506A **	Melaleuca Lane, Haverhill Rd. to Military Trail	0.7 mi, 5 L	0.7	1.4	Complete
91504	Military Trail, S. of Glades Rd. to Clint Moore Rd.	2.8 mi, 6 L	2.8	5.6	Finald
91507B	Northlake (Reliever), Garden Rd. to Congress Ave.	0.7 mi, 3 L	0.7	1.4	Finald
98060	Point Chosen Bridge, Over Lake Okeechobee Rim Canal	Bridge repair	0.0	0.0	Finald
97104A	Roundabout, Lake Ida Rd. and Via Flora Dr.	Traffic circle	0.0	0.0	Finald
97104B	Roundabout, Gateway Blvd. and Hagen Ranch Rd.	Traffic circle	0.0	0.0	Finald
97104C	Roundabout, Le Chalet Blvd. and Hagen Ranch Rd.	Traffic circle	0.0	0.0	Finald
97104D	Roundabout, Charleston Shores Blvd. and Hagen Ranch Rd.	Traffic circle	0.0	0.0	Finald
92606A	Silver Beach Rd., Congress Ave. to Avenue S	0.4 mi, 2&3 L	0.4	0.8	Finald
96102	Toney Penna Dr. and Alt A1A/Old Dixie Hwy.	Intersection	0.0	0.0	Finald
20 Projects			16.0	42.9	

* Includes the construction of Project #86066 (See FY89/90)

** Construction complete, final pending.

FY97/98 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)

92614	60th Street N., 140th Avenue to Avocado Blvd. & 140th Avenue, 54th Lane N. to 60th Street N.	0.4 mi, 2 L 0.5 mi, 2 L	0.4 0.5	0.8 1.0	Finald Finald
96508	A1A, Marciniski Rd. to Indiantown Rd.	3.0 mi, 2 L	3.0	6.0	Finald
95602	Central Blvd., Donald Ross Rd. to Frederick Small Rd. & Frederick Small Rd., Central Blvd. to Military Trail	0.8 mi, 4 L 1.4 mi, 4 L	0.8 1.4	3.2 5.6	Finald Finald
96617	Coral Ridge Drive, Kimberly Blvd. to Yamato Rd.	0.6 mi, 2 L	0.6	1.2	Finald
95604	Hagen Ranch Rd., Hypoluxo Rd. to Lantana Rd.	1.3 mi, 2 L	1.3	2.6	Finald
90512/ 88534M2	Indiantown Road, Mitigation Site #2 (Eastern Slough)	Mitigation	0.0	0.0	Finald
97606	Kimberly Blvd. and Loggers Run Middle School	0.6 mi, 2 L	0.6	1.2	Finald
97604	Lake Worth Rd., 120th Street to Orange Pt. P.U.D.	0.7 mi, 2 L	0.7	1.4	Finald
86109	Lake Worth Rd., Orange Point to Wycliff	0.9 mi, 2 L	0.9	1.8	Finald
95609	Lantana Rd. and Fl. Turnpike	Reconstr. Ovrpass	0.0	0.0	Finald
91507A-C	Northlake (Reliever), Military Trail to I-95	Clear. & Grub.	0.0	0.0	Finald
96615	Yamato Rd., Coral Ridge to S. County Regional Park	0.4 mi, 2 L	0.4	0.8	Finald
96105	Yamato Rd., Congress Ave. to I-95	Intersection	0.0	0.0	Finald
15 Projects			10.6	25.6	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD	LANE	STATUS
			MILES	MILES	
<u>FY98/99 PROJECTS (Midyear Adjustment 09/28/99)</u>					
97107	Brown's Farm Rd. and CR 880	Intersection	0.0	0.0	Finald
96111	Donald Ross Rd. and SR 811 (Alt. A1A)	Intersection	0.0	0.0	Finald
95508	* Glades Rd. and Jog Rd./Powerline Rd.	Intersection	See FY2003		
95508	** Gun Club Rd., Kirk Rd. to Congress Ave	1.2 mi, 5 L	1.2	2.4	Finald
94513A	Jog Rd., Okeechobee Blvd. to Montclair Lakes	2.2 mi, 4 L	2.2	6.8	Finald
94513B1	*** Jog Rd./Roebuck Rd., Montclair Lakes to S. of Roebuck Rd.	0.3 mi, 4/6L & 2/3L	0.3	1.2	Finald
94513B2	*** Jog Rd./Roebuck Rd., S. of Roebuck Rd. to E. of Haverhill Rd.	1.5 mi, 4/6L & 2/3L	1.2	3.6	Finald
95511	Lawrence Rd, Gateway Blvd. to Hypoluxo Rd.	2.0 mi, 5 L	2.0	4.0	Finald
96109	Yamato Rd. and Jog Rd.	Intersection	0.0	0.0	Finald
96501A	Water Tower Rd., Congress Ave. to 15th Street	0.2 mi, 3 L	0.2	0.4	Finald
10 Projects			7.1	18.4	

Notes:

- * After Award, Construction Contract cancelled per BCC direction and re-scheduled for FY2003 (see Mid-Year Adjustment 07/24/2002).
- ** Originally scheduled for construction in FY90/91 (Project #87513B). Redesignated as Project #95508 with construction in FY98/99.
- *** During design the plans were revised to include two phases:
Phase I (Jog Rd./Roebuck Rd., Montclair Lakes to S. of Roebuck Rd. - Project #94513B1).
Phase II (Jog Rd./Roebuck Rd., S. of Roebuck Rd. to E. of Haverhill Rd. - Project # 94513B2).

FY98/99 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)

87503	Australian Ave./Congress Ave., Gun Club Rd. to N. of Southern Blvd.	2.8 mi, 6&8 L	2.8	13.5	Finald
87503A	Australian Ave., N. of Southern Blvd. to S. of PBIA Entrance	0.5 mi, 6 L	0.5	1.0	Finald
97108	Burns Rd. and Military Trail	Intersection	0.0	0.0	Finald
96107	Chillingworth Dr. and Congress Ave.	Intersection	0.0	0.0	Finald
99606	Crestwood Blvd., Okeechobee Blvd. to Saratoga Blvd.	1.5 mi, 4 L	1.5	6.0	Finald
91506M2	Donald Ross Rd. - Mitigation Site #2 (Frenchman's Crk. Preserve)	Mitigation	0.0	0.0	Finald
96503-C & 90606B-C	Lantana Rd., SR 7 to Lyons Rd. & Lantana Rd., Lyons Rd. to Grand Lacuna Blvd.	Selective C & G -	0.0	0.0	Finald
94505	Lantana Rd., Military Trail to Congress Ave.	1.5 mi, 6L	1.5	3.0	Finald
95611A	Lyons Rd., Clint Moore Rd. to Linton Blvd.	1.6 mi, 2/4 L	1.6	3.2	Finald
86042	Lyons Rd., Boynton Beach Blvd. to Melrose Park	2.0 mi, 2/4 L	2.0	4.0	Finald
91105	Northlake Blvd. and SR 811 (Alt A1A)	Intersection	0.0	0.0	Finald
94107	SW 18th Street and Lyons Rd.	Intersection	0.0	0.0	Finald
97615A	WoolbrightRd., Hagen Ranch Rd. to Valencia Isles Entrance	0.3 mi, 2/6 L	0.3	0.6	Finald
14 Projects			10.2	30.3	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY2000 PROJECTS (Mid Year Adjustment 09/12/2000)</u>					
98615	Congress Ave., Yamato Rd. to Linton Blvd.	3.3 mi, 6 L	3.3	6.6	Finaled
98903	Haverhill Rd., Community Dr. to Lakeside Green Blvd.	0.8 mi, 5 L	0.8	0.0	Finaled
90606A1	Lantana Rd., Florida's Turnpike to W. of Hagen Ranch Rd.	0.9 mi, 4/6 L	0.9	1.8	Finaled
95507	Northlake Blvd., W. of Coconut Blvd. to Ibis Blvd.	2.0 mi, 4/6 L	2.4	6.4	Finaled
4 Projects			7.4	14.8	
<u>FY2000 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
94109	45th Street and Australian Ave	Intersection	0.0	0.0	Finaled
93112	Belvedere Rd. and Military Trail	Intersection	0.0	0.0	Finaled
99501	Boynton Beach Blvd., Jog Rd. to W. of E-3 Canal	0.9 mi, 6 L	0.9	1.8	Finaled
97109	Congress Ave., Palm Beach Lakes Blvd. to Presidential Way	Intersection	0.0	0.0	Finaled
97610	Forest Hill Blvd., S. Shore Blvd. to W. of SR 7	1.9 mi,	1.9	3.8	Finaled
98103	Forest Hill Blvd. and Haverhill Rd.	Intersection	0.0	0.0	Finaled
97609	Gateway Blvd., Seacrest Blvd. to US 1	0.8 mi,	0.8	1.6	Finaled
96506A-C	Hagen Ranch Rd., West Atlantic Ave. to Lake Ida Rd.	1.0 mi, C&G	1.0	0.0	Finaled
96506B-C	Hagen Ranch Rd., Lake Ida Rd. to Boynton Beach Blvd.	4.1 mi, C&G	4.1	0.0	Finaled
97102	Kirk Rd. and Lakewood Rd. Intersection & Utility Imp.	Intersection	0.0	0.0	Finaled
94110	Linton Blvd. and US 1	Intersection	0.0	0.0	Finaled
91505A	Military Trail, Right Turn Lane at Live Oak Blvd.	Turn Lane	0.0	0.0	Finaled
98102	Palm Beach Lakes Blvd., Robbins Dr. to Target Entrance	Intersection	0.0	0.0	Finaled
96614	Riverside Dr., Palmetto Park Rd. to University Dr.	1.0 mi, 2 L	1.0	2.0	Finaled
14 Projects			9.7	9.2	
Notes:					
* Projects were awarded under same contract.					
* Construction complete, final pending.					
<u>FY2001 PROJECTS (Mid-Year Adjustment Update 07/24/2001)</u>					
99058	2nd Avenue North, Over LWDD E-4 Canal	Bridge replace.	0.0	0.0	Finaled
99500	Boutwell Rd., Lake Worth Rd. to 2nd Avenue North	0.2 mi, 2 & 3 L	0.2	0.4	Finaled
97505	Clint Moore Rd., Military Tr. to Congress Ave.	1.4 mi, 6 L	1.4	2.8	Finaled
97506	Gateway Blvd., Jog Rd. to Military Trail	2.0 mi, 4 L	2.0	4.0	Finaled
96506A	Hagen Ranch Rd., West Atlantic Ave. to Lake Ida Rd.	1.0 mi, 5 L	1.0	2.0	Finaled
96506B2	Hagen Ranch Rd., L-30 Canal to Boynton Beach Blvd.	3.1 mi, 5 L	3.1	6.2	Finaled
99506	Hypoluxo Rd., Military Tr. to Congress Ave.	1.5 mi, 6 L	1.5	3.0	Finaled
97507	Jog Rd., Hypoluxo Rd. to Melaleuca Ln.	2.5 mi, 6 L	2.5	5.0	Finaled
99502	Lake Ida Rd., Military Tr. to Congress Ave.	1.9 mi, 4 L	1.9	3.8	Finaled
96503	Lantana Rd., SR 7 to Lyons Rd.	1.0 mi, 4/6 L	1.0	2.0	Finaled
90606B	Lantana Rd., Lyons Rd. to Grand Lacuna Blvd.	0.8 mi, 4/6 L	0.8	1.6	Finaled
90606A2	Lantana Rd., Grand Lacuna Blvd. to Florida's Turnpike	0.3 mi, 4/6 L	0.3	0.6	Finaled
90606C	Lyons Rd., Lantana Rd. to 1400 ft North	0.3 mi, 4/6 L	0.3	0.6	Finaled
2001501	Military Tr., S. of SW 18th Street to Camino Real	0.8 mi, 4/6 L	0.8	0.0	Finaled
91507A	Northlake (Reliever), Military Trail to Garden Rd.	1.0 mi, 2&3 L	1.0	2.0	Finaled
96501B	Water Tower Rd., W. of 15th Street to Old Dixie Highway	0.3 mi, 2 & 3 L	0.3	0.0	Finaled
16 Projects			18.1	34.0	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
FY2001 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)					
2000103	Boynton Beach Blvd., Florida's Turnpike to W. of Hagen Ranch Rd.	0.1 mi, 6 L	0.1	0.2	Finald
& 1998606	Boynton Beach Blvd., W. of Hagen Ranch Rd. to Jog Rd.	1.7 mi, 6 L	1.7	3.4	Finald
2001700	Forest Hill Blvd. E. of S.R. 7 to W. of Pinehurst Dr	2.6 mi, 6 L	2.6	5.2	Finald
99102	Glades Rd. and I-95	Int. Imprv.	0.0	0.0	Finald
96506B1	Hagen Ranch Rd., Lake Ida Rd. to L-30 Canal	1.0 mi, 5 L	1.0	2.0	Finald
98611	Haverhill Rd., L-17 Canal to Lantana Rd.	0.7 mi, 2 L	0.7	1.4	Finald
98503	Haverhill Rd., Lantana Rd. to Melaleuca Ln.	1.3 mi, 2/4 L	1.3	2.6	Finald
97614	Hypoluxo Rd., Towne Park Entrance to Lyons Rd.	1.1 mi, 2/6 L	1.1	2.2	Finald
97617	Jog Rd., PGA Blvd. to Hood Rd.	1.7 mi, 2/4 L	1.7	3.5	Finald
97614A	Lyons Rd., N. of Hypoluxo Rd. to N. of L-18 Canal	0.5 mi, 2 L	0.5	1.0	Finald
2000108	Okeechobee Blvd. and Wildcat Way	Int. Imprv.	0.0	0.0	Finald
2000109	Okeechobee Blvd. and Royal Palm Beach High School	Int. Imprv.	0.0	0.0	Finald
99105	Orange Blvd. and Coconut Blvd.	Int. Imprv.	0.0	0.0	Finald
		13 Projects	10.7	21.5	
FY2002 PROJECTS (Mid Year Adjustment Update 07/23/2002)					
95504	10th Avenue North, Military Tr. to Congress Ave.	1.4 mi, C-TL	1.4	1.4	Finald
97508	Lantana Rd., Jog Rd. to Military Trail	2.0 mi, 6 L	2.0	4.0	Finald
95506	Linton Blvd., Military Tr. to Congress Ave.	2.0 mi, 6 L	0.2	0.4	Finald
99507	Woolbright Rd., Jog Rd. to Military Tr.	1.5 mi, 4 L	1.5	3.0	Finald
		5 Projects	5.1	8.8	
FY2002 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)					
2001102	Blue Heron Blvd., and Congress Ave.	Int. Imprv.	0.0	0.0	Finald
94113	Boynton Beach Blvd. and Military Tr.	Int. Imprv.	0.0	0.0	Finald
98618	Central Blvd., Frederick Small Rd. to Indian Creek Pkwy.	1.0 mi, 4 L	1.0	4.0	Finald
2001600	Donald Ross Rd. and Military Tr.	Int. Imprv.	0.5	1.0	Finald
2000112	Donald Ross Rd. and A-1-A	Int. Imprv.	0.6	1.2	Finald
2001613	Flavor Pict Rd., East of Florida's Turnpike to Hagen Ranch Rd.	0.2 mi, 2/4 L	0.2	0.4	Finald
98502	Haverhill Rd., Hypoluxo Rd. to N. of LWDD L-17 Canal	0.7 mi, 2&3/5 L	0.7	1.4	Finald
2000600	Hood Rd., Alt. A-1-A (SR 811) to Prosperity Farms Rd.	2.2 mi, 2 L	2.2	4.4	Finald
2001601	Hypoluxo Rd., Lyons Rd. to W. of Florida's Turnpike	1.0 mi, 2/4 L	0.8	1.6	Finald
2000102	Lake Worth Rd. and Military Tr.	Int. Imprv.	0.0	0.0	Finald
2001605	Lyons Rd., Melrose Park to L-19 Canal	0.7 mi, 2/4 L	0.7	1.4	Finald
2001601A1	Lyons Rd., L-19 Canal to Hypoluxo Rd.	0.2 mi, 2/4 L	0.2	0.4	Finald
2001601A2	Lyons Rd., L-19 Canal to Hypoluxo Rd. Phase II Ultimate Drainage	0.2 mi, 2/4 L	0.2	0.4	Finald
2000601	Lyons Rd., Pierson Rd. (L-10) to N. of Forest Hill Blvd.	1.5 mi, 2 L	1.5	3.0	Finald
1999610	Seminole Pratt Whitney Rd. and Orange Blvd.	Int. Imprv.	0.5	0.8	Finald
98104	Summit Blvd. and Haverhill Rd.	Int. Imprv.	0.0	0.0	Finald
98607	Yamato Rd., Military Trail to I-95	1.6 mi, 8 L	1.6	6.4	Finald
		17 Projects	10.1	24.2	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY2003 PROJECTS (Mid-Year Adjustment Update 08/19/2003)</u>					
98501	Clint Moore Rd., SR 7 to Jog Rd.	3.6 mi, 4 L	3.6	7.2	Finald
2001503	Congress Ave., Melaleuca Ln. to Lake Worth Rd.	0.9 mi, 6 L	0.9	1.8	Finald
96501C	Old Dixie Hwy. N. of Water Tower Rd.	Drainage Outfall	0.0	0.0	Finald
3 Projects			4.5	9.0	
<u>FY2003 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2003602	Central Blvd., N. of 117th Ct. to S. of I-95	Golf Cart Crossing	0.0	0.0	Finald
2001607	Hood Rd., W. of Central Blvd. to Alt. A-1-A	0.7 mi, 4 L	7.0	1.4	Finald
1999609	Lyons Rd., N. of Pioneer Rd. to S.R.80	0.4 mi, 2 L	0.4	0.8	Finald
2002104	Purdy Lane at Forest Hill Elementary School Entrance	0.1 MI, Cntr. Ln.	0.1	0.1	Finald
2001507	S. R. 7, Lake Worth Rd. to S. R. 80 (to Belvedere Rd.)	4.5 mi, 8 L	4.5	9.0	Finald
5 Projects			12.0	11.3	
<u>FY2004 PROJECTS (Annual Update 12/16/2003)</u>					
1999607	Lantana Rd. and Hagen Ranch Rd./Fearnley Rd.	Int. Imprv.	0.0	0.0	Finald
2000506	Summit Blvd. and Congress Ave.	Int. Imprv.	0.0	0.0	Finald
2 Projects			0.0	0.0	
<u>FY2004 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2002106	Boynton Beach Blvd., S.R. 7 to E. of Acme Dairy Rd.	1.5 mi, 4/6 L	1.5	3.0	Finald
2003610	Boynton Beach Blvd., Lyons Rd. to 750 ft. E. of Fla Turnpike		1.2	7.2	Finald
2003102	Lake Worth Rd. and Lyons Rd.	Int. Imprv.	0.2	0.2	Finald
2001103	Linton Blvd. and Jog Rd.	Int. Imprv.	0.0	0.0	Finald
2002102	Lyons Rd., Broward/P.B.C. Line to S.W. 18th St.	Turn Lanes	0.2	0.2	Finald
2003604A	Lyons Rd., N. of LWDD L-26 Canal to Boynton Beach Blvd.	0.8 mi, 2/4 L	0.8	1.8	Finald
2003601A	Lyons Rd., Boynton Beach Blvd., to N. of Hypoluxo Rd.	3.3 mi, 4 L	3.3	6.6	Finald
2003113	Majestic Palms Round-a-bout @ Palm Isle and Hagen Ranch Rd.	Round-a-bout	0.0	0.0	Finald
2000604	Prosperity Farms Rd., P.G.A. Blvd. to Lone Pine Rd.	0.6 mi, 3 L	0.6	1.2	Finald
2000505A	Roosevelt Ave. (Island Way), Indiantown Rd. to Limestone Creek Rd.	0.3 mi, 4/5 L	0.3	1.2	Finald
2000505B	Roosevelt Ave. (Island Way), Limestone Creek Rd. to N. County Line	1.7 mi, 4L & 2L	1.7	6.2	Finald
11 Projects			9.8	27.6	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD	LANE	STATUS
			MILES	MILES	
FY2005 PROJECTS (Mid-Year Adjustment Update 06/21/2005)					
97509	Lawrence Rd., Boynton Beach Blvd. to Gateway Blvd.	1.5 mi, 5 L	1.5	4.5	Finald
2002913	Loxahatchee River Rd. Bridge over the C-18 Canal	Bridge Repl.	0.0	0.0	Finald
2003509	Lyons Rd., N. of Forest Hill Blvd. to S. of SR 80	1.0 mi, 2 L	1.0	2.0	Finald
1997511C1A	Seminole Pratt Whitney Rd., Sycamore Dr. to N. of Sycamore Dr.	0.4 mi, 4 L	0.4	0.8	Finald
* 1997512A1	Seminole Pratt Whitney Rd., 100th Lane N. to Biotech Pkwy.	0.9 mi, 2&3 L	0.0	0.0	Finald
* 2004524	Biotech Pkwy., Seminole Pratt Whitney Rd. to S. Mecca Rd.	1.1 mi, 3 L	0.0	0.0	Finald
2002501	Woolbright Rd., Hagen Ranch Rd. to W. of Jog Rd.	1.0 mi, 4 L	1.0	3.4	Finald
7 Projects			3.9	10.7	
* Contract closed, final payment negotiations are pending. Stop Work by Court Order.					
FY2005 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)					
2003605	Indian Creek Pkwy., Central Blvd. to Military Tr.	0.3 mi, 4/6 L	0.3	0.6	Finald
2004701	Jog Rd., S.R. 710 (Bee Line Hwy.) to Florida's Turnpike	0.2 mi, 4 L	0.2	0.8	Finald
2001606	Prosperity Farms Rd., N. of Northlake Blvd. to S. of Burns Rd.	Rehab/Landscape	0.0	0.0	Finald
3 Projects			0.5	1.4	
FY2006 PROJECTS (Annual Update 08/15/2006)					
2002500	Greenview Shores Blvd., South Shore Blvd. to Wellington Tr.	1.5 mi, 4 L	1.5	3.0	Finald
2003517	Haverhill Rd., 10th Ave. N. to Purdy Ln.	1.0 mi, 5 L	1.0	2.0	Finald
2000502	Jog Rd., West Atlantic Ave. to South of Lake Ida Rd.	0.8 mi, 6 L	0.8	1.6	Finald
1993506B	Melaieuca Lane, Jog Rd., to Haverhill Rd.	1.5 mi, 4&5 L	1.5	3.0	Finald
2002103	Okeechobee Blvd., W. of Clear Lake Bridge to Australian Ave.	0.1 mi, 8 L	0.1	0.2	Finald
98500	Persimmon Blvd. S. Ext., 110th Ave. to Okeechobee Blvd.	3.6 mi, 2/4 L	3.6	7.5	Finald
1997511C1	Seminole Pratt Whitney Rd., N. of Sycamore Dr. to High School	0.8 mi, 4 L	0.8	1.6	Finald
7 Projects			9.3	18.9	
FY2006 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)					
2002603	Coral Ridge Dr., Collier Tr. To Kimberly Blvd.	0.4 mi, 2 L	0.4	0.8	Finald
2004601	Flavor Pict Rd., Hagen Ranch Rd. to Jog Rd.	0.7 mi, 2 L	0.7	1.4	Finald
2002700	Florida's Turnpike at Jog Rd. N. of Belvedere Rd.	Interchange	0.0	0.0	Finald
2003600	Forest Hill Blvd. and S.R. 80	Intersection	0.0	0.0	Finald
2001611	Forest Hill Blvd. and Haverhill Rd.	Intersection	0.0	0.0	Finald
2004606	Indian Creek Parkway, West of Central Blvd.	1.2 mi, 4/6 L	1.2	2.4	Finald
2005600	Indiantown Rd. One Mile W. of Florida's Turnpike to Florida's Turnpike	0.8 mi, 4/6 L	0.8	1.6	Finald
2003604B	Lyons Rd., L-27 Canal to N. of L-26 Canal	0.8 mi, 2/4 L	0.8	1.6	Finald
2003604C	Lyons Rd., N. of L-28 Canal to L-27 Canal	0.3 mi, 2/4 L	0.3	0.6	Finald
2003601B	Lyons Rd., N. of Hypoluxo Rd. to Lantana Rd.	1.0 mi, 4 L	1.0	4.0	Finald
2005605	Okeechobee Blvd. and Crestwood Blvd.	Intersection	0.0	0.0	Finald
2001603	Seminole Pratt Whitney Rd. and Indiantown Rd.	Intersection	0.0	0.0	Finald
12 Projects			5.2	12.4	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD	LANE	STATUS
			MILES	MILES	
<u>FY2007 PROJECTS (Mid-Year Adjustment Update 9/11/2007)</u>					
2003512	45th St., Jog Rd. to E. of Haverhill Rd.	1.5 mi, 4 L	1.5	3.0	Finald
2003504A	Cain Blvd. and Glades Rd.	Intersection	0.0	0.0	Finald
2004502	Forest Hill Blvd., Wellington Tr. to SR 80	0.5 mi, 6 L	0.5	1.0	Finald
1995509A	Haverhill Rd., 45th St. to N. of NPBWCD EPB-10 Canal	0.5 mi, 5 L	0.5	1.0	Finald
2001505B	Jog Rd., Yamato Rd. to Clint Moore Rd.	1.0 mi, 6 L	1.0	2.0	Finald
1998506B	Jog Rd., S. of 45th St. to N. of 45th St.	0.5 mi, 4 L	0.5	1.0	Finald
2003513	Jog Rd./Donald Ross Rd., Hood Rd. to 64th Dr. North	1.8 mi, 2 L & 4 L	1.8	3.6	Finald
2000503A1	Okeechobee Blvd., Royal Palm Beach High School Entrance to W. of S.R. 7	0.6 mi, 8 L	0.6	1.2	Finald
2000503A2	Okeechobee Blvd., W. of S.R. 7 to W. of Jog Rd.	3.0 mi, 8 L	3.0	6.0	Finald
2000503B	Okeechobee Blvd. W. of Jog Rd. to E. of Jog Rd.	0.3 mi, 8 L	0.3	0.6	Finald
2000504	Okeechobee Blvd., E. of Jog Rd. to E. of Florida's Turnpike	0.8 mi, 8 L	0.8	1.6	Finald
2004511	Prosperity Farms Rd., Lone Pine Rd. to Carib Cir.	0.2 mi, 3 L	0.2	0.4	Finald
2003504B	Yamato Rd., W. of Cain Blvd. to W. of S.R. 7	0.5 mi, 4 L	0.5	2.0	Finald
13 Projects			11.2	23.4	
2000503A1, 2000503A2, 2000503B, 2000504 - Projects to be combined under one contract.					
<u>FY2007 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2000112	Donald Ross Rd. and Alt. A-1-A	Intersection	0.0	0.0	Finald
2006605	Donald Ross Rd.; East of I-95 to Prosperity Farms Rd.	3.0 mi, 6 L	3.0	6.0	Finald
2004609	Gateway Blvd. and Congress Ave.	Intersection	0.0	0.0	Finald
1995611B	Lyons Rd., Linton Blvd. to W. Atlantic Ave.	1.0 mi, 2/4 L	1.0	2.0	Finald
2003111	Okeechobee Blvd. and Congress Ave.	Intersection	0.0	0.0	Finald
2001108	Royal Palm Beach Blvd. and Orange Blvd.	Intersection	0.0	0.0	Finald
6 Projects			4.0	8.0	
<u>FY2008 PROJECTS (Mid-Year Adjustment Update 9/23/2008)</u>					
2003515	Alt. A1A (S.R. 811), S. of Frederick Small Rd. to Toney Penna Dr.	3.0 mi, 6 L	3.0	6.0	Finald
2003500	Alt. A1A (S.R. 811), Toney Penna Dr. to Center St.	1.4 mi, 6 L	1.4	2.8	Finald
2004513	Hypoluxo Rd., W. of Lyons Rd. to W. of Hagen Ranch Rd.	3.0 mi, 4 L	3.0	7.5	Finald
2003511	Hypoluxo Rd., Jog Rd. to Military Tr.	2.0 mi, 6 L	2.0	4.0	Finald
1998504	Lyons Rd., Glades Rd. to Yamato Rd.	1.8 mi, 6 L	1.8	3.6	Finald
2005503	Lyons Rd., N. of West Atlantic Ave., to S. of Boynton Beach Blvd.	3.2 mi, 2 L	3.2	6.4	Finald (1S2014)
1997511A-C	Seminole Pratt Whitney Rd., S.R. 80 to S. of Okeechobee Blvd.	Clearing, Embankment & Pipe	0.0	0.0	Finald
7 Projects			14.4	30.3	
2003515, 2003500 - Projects to be combined under one contract.					
<u>FY2008 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2007801	Boynton Beach Blvd. and Hagen Ranch Rd.	Intersection	0.0	0.0	Finald
1 Project			0.0	0.0	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY2009 PROJECTS (Mid-Year Adjustment Update 7/21/2009)</u>					
2003507	Congress Ave., Lantana Rd. to S. of Melaleuca Ln.	1.3 mi, 6 L	1.3	2.6	Finald
2006502	Lawrence Rd., S. of C. Stanley Weaver Canal to N. of C. Stanley Weaver Canal	0.2 mi, 4 L	0.4	0.8	Finald
2 Projects			1.7	3.4	
<u>FY2009 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2005102	Blue Heron Blvd. and Congress Ave. Phase I	Intersection	0.0	0.0	Finald
2001507A	S.R. 7 and Forest Hill Blvd.	Intersection	0.0	0.0	Finald
2 Projects			0.0	0.0	
<u>FY2010 PROJECTS (Mid Year Adjustment 09/14/2010)</u>					
2003114	Australian Ave., N. of I-95 to S. of Okeechobee Blvd.	0.5 mi, 6 L	0.5	1.0	Finald
2006600	George Bush Blvd. Bridge over Intracoastal Waterway	Bridge Rehab.	0.0	0.0	Finald
2009600	Military Tr., Clint Moore Rd. to Lake Worth Rd.	Resurfacing, ADA Ramps & Guardrail Upgrade	14.2	0.0	Finald
1997511A	Seminole Pratt Whitney Rd., S.R. 80 to S. of Okeechobee Blvd.	1.4 mi, 4 L	1.4	2.8	Substantially complete
1997511B	Seminole Pratt Whitney Rd., S. of Okeechobee Blvd. to N. of Sycamore Dr.	2.8 mi, 4 L	2.8	5.6	Substantially complete
1997511C1	Seminole Pratt Whitney Rd., Sycamore Dr. to N. of Sycamore Dr.	0.1 mi, 4 L	0.1	0.2	Substantially complete
2004507A1	S. R. 7 Extension, Persimmon Blvd. to 60th St. N. (Phase I)	110th Ave. Berm	0.0	0.0	Substantially complete
7 Projects			19.0	9.6	
1997511A, 1997511B, 1997511C1 & 2004507A1- Projects bid and awarded under one contract.					
<u>FY2010 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2003108	Sansbury's Way & Process Dr.	Intersection	0.0	0.0	Finald
1 Project			0.0	0.0	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY2011 PROJECTS (Mid-Year Adjustment 06/21/2011)</u>					
2006501B	Central Blvd., Church St. to Longshore Dr.	Intersection Improvements	0.5	0.5	Finald
2004509	Hatton Hwy. at H.G.W.C.D. E-2 Canal	Bridge Replacement	0.0	0.0	Finald
95509C	Haverhill Rd. and Dyer Blvd.	Intersection Improvements	0.0	0.0	Finald
2004520	Hypoluxo Rd. and I-95	Intersection Improvements	0.0	0.0	Finald
2004603	Lantana Rd., High Ridge Rd. to Southbound I-95	Intersection Improvements	0.0	0.0	Finald
2003502A	Ocean Ave. (Lantana) Bridge over Intracoastal Waterway	Bridge Replacement	0.0	0.0	Finald
2002111	Okeechobee Blvd., Australian Ave., to Tamarind Ave./Parker Ave.	0.2 mi, 8 L	0.2	0.4	Finald
2003510B	* Palmetto Park Rd., 0.5 mi. W. of Military Tr. to I-95	1.0 mi, 8 L	1.0	2.0	See Footnote
2004602	West Atlantic Ave., W. of Lyons Rd. to Starkey Rd.	0.8 mi, 4/6 L	0.8	1.6	Finald
2004510	Woolbright Rd. and I-95	Intersection Improvements	0.0	0.0	Finald
Footnote:	* Project was cancelled after bids were received.	10 Projects	2.5	4.5	
<u>FY2011 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2006102	Belvedere Rd. and Pike Rd.	Intersection	0.0	0.0	Finald
2005102A	Blue Heron Blvd. and Congress Ave. Phase II	Intersection Improvements	0.0	0.0	Finald
2008602	Congress Ave. and Park Ave.	Intersection Improvements	0.0	0.0	Finald
2007103	Congress Ave., Access to S. County Intermodal Center	Intersection Improvements	0.0	0.0	Finald
2004608	Northlake Blvd. over the Loxahatchee Slough Catchment Area	Bridge Replacement	0.0	0.0	Finald
2003105	Old Dixie Hwy. and Hidden Valley	Intersection Improvements	0.0	0.0	Finald
2009100	RCA Blvd. and Alt. A-1-A	Intersection Improvements	0.0	0.0	Under construction
2004507F	S.R. 7 , 1.3 mi. N. of Okeechobee Blvd. to Persimmon Blvd.	Fence Construction	0.0	0.0	Finald
		8 Projects	0.0	0.0	
<u>FY2012 PROJECTS (Mid-Year Adjustment 06/19/2012)</u>					
2010500	10th Ave. N. Bridge over Keller Canal	Bridge Improvements	0.0	0.0	Finald
2010501	Caroline Ave., Crossing over L.W.D.D. L-3 Canal	Bridge Replacement	0.0	0.0	Finald
2006501C	Central Blvd., S. of C-18 Canal to Church St.	0.4 mi, 2 L	0.4	0.4	Finald
2009500	Jog Rd., N. of S.R. 710 to N. of Florida's Turnpike Entr.	0.7 mi, 4 L	0.7	2.8	Finald
97511C2B	Seminole Pratt Whitney Rd., S. of M Canal to S. of Orange Blvd.	1.3 mi, 4/6 L	1.3	2.6	Finald (1S2015)
2004507A	S.R. 7 Extension; Persimmon Blvd., to 60th St.	1.0 mi, 2/4 L	1.0	2.0	Finald (1S2015)
& 2004507B	& 60th St. N.; E. of Royal Palm Beach Blvd. to S.R. 7	0.5 mi, 3 L	0.5	1.5	Finald (1S2015)
		7 Projects	3.9	9.3	
<u>FY2012 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2011908	C.R. 707 Bascule Bridge	Machine Room Repairs	0.0	0.0	Finald (Road & Bridge)
2010504C	Lyons Rd., Rosemount Dr. to 1500' N. of Rosemount Dr.	Clearing & Grubbing	0.0	0.0	Finald
2010503C	Haverhill Rd., 120' S. of Navarre Rd. to Flory Dr.	Clearing & Grubbing	0.0	0.0	Finald
2011905	Palmetto Park Rd. Bascule Bridge	Bridge Repairs	0.0	0.0	Finald (Road & Bridge)
2001507B	S.R. 7 and C-51 Canal	Bridge Improvement	0.0	0.0	Finald
2006604	West Atlantic Ave. and Jog Rd.	Intersection Improvements	0.0	0.0	Finald
	2010504C & 2010503C - Combined and let as one contract.	6 Projects	0.0	0.0	

THOROUGHFARE ROADS - ROADWAY CONSTRUCTION
HISTORICAL RECORD

PRJ. NO.	PROJECT, LIMITS	DESCRIPTION	ROAD MILES	LANE MILES	STATUS
<u>FY2013 PROJECTS (Mid-Year Adjustment 06/18/2013)</u>					
2004516A	Belvedere Rd. and Haverhill Rd.	Intersection Improvements	0.1	0.1	Finald
2001500A	Congress Ave., Hypoluxo Rd. to Donnelly Dr.	0.7 mi, 4 L	0.7	0.1	Finald (1S2015)
2003507A	Congress Ave., S. of Lantana Rd. to Lantana Rd.	0.3 mi, 6 L	0.3	0.6	Finald
2012512	Lyons Rd. and Kimberly Blvd.	Intersection Improvements	0.0	0.0	Finald (Road & Bridge)
2012510	Roebuck Rd. and Haverhill Rd.	Intersection Improvements	0.0	0.0	Finald (Road & Bridge)
		5 Projects	1.1	0.8	
<u>FY2013 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2011911	Boca Club Bridge over Intracoastal Waterway	Bent Repair	0.0	0.0	Finald (Road & Bridge)
2010700	Jog Rd. over C-51 Canal	Bridge	0.0	0.0	Finald (FDOT)
2013604	Jog Rd. and Okeechobee Blvd.	Intersection Improvements	0.0	0.0	Finald (Road & Bridge)
2013602	Woolbright Rd. and Wingfoot Dr.	Drainage	0.0	0.0	Finald (Road & Bridge)
		4 Projects	0.0	0.0	
<u>FY2014 PROJECTS (Mid-Year Adjustment 07/22/2014)</u>					
2012509	10th Ave. N., & Military Tr.	Intersection Improvements	0.1	0.1	Finald (2S2015)
2012514	A-1-A (Carlin Park)	Bridge Replacement	0.0	0.0	Finald (1S2015)
2012515	Hatton Hwy. Bridge over PWCD Canal No. 2	Bridge Replacement	0.0	0.0	Finald (1S2015)
2012516	Kirk Rd. Bridge over LWDD L-9 Canal	Bridge Replacement	0.0	0.0	Finald (1S2015)
		4 Projects	0.1	0.1	
<u>FY2014 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2012101-21	Congress Ave. and Quantum Blvd.	Intersection Improvement	0.0	0.0	Finald (R&B)
2013108	Hood Rd. and Central Blvd.	Intersection Improvement	0.1	0.1	Finald (R&B)
2013605	Loxahatchee River Rd.	Gravity Wall Repair	0.0	0.0	Finald (1S2015)
2013608	SW 18th St. and Palmetto Park Rd. over Florida's Turnpike	Overpass & Pedestrian Cage	0.0	0.0	Finald (1S2015)
		4 Projects	0.1	0.1	
<u>FY2015 PROJECTS (Mid-Year Adjustment 06/23/2015)</u>					
2007102	Burns Rd. and Military Tr.	Intersection Improvements	0.1	0.1	Under construction
2004507C	60th St. N., W. of Royal Palm Beach Blvd. to E. of Royal Palm Beach Blvd.	0.5 mi, 3 L	0.5	1.5	Under construction
2013619	County Road 880 Twenty Mile Bend Slope Protection	Slope Stabilization	0.0	0.0	Under construction
2009100	RCA & ALT. A-1-A	Intersection Improvements	0.1	0.1	Under construction (R&B)
		4 Projects	0.7	1.7	
<u>FY2015 OTHER CONSTRUCTION PROJECTS (Non 5 Year Road Program Line Items)</u>					
2014608	45th St./I-95 to Old Dixie Highway	Safety Improvements & Resurfacing	1.9	0.0	Under construction
2014616	Belvedere Rd./Club House Dr. to Australian Ave.	Safety Improvements & Resurfacing	1.2	0.0	Under construction
2012513	Clint Moore Rd. & Military Trail	Drainage Improvements	0.0	0.0	Under construction
2014517	Congress Ave., Hypoluxo Rd. to S. of Lantana Rd.	Widening and Turn Lane	0.5	0.1	Finald (R&B)
2013107	Congress Ave., of Palm Beach State College Ent.	Intersection Improvements	0.1	0.1	Finald (R&B)
2015522	Jog Road and Glades Road	Intersection Improvements	0.2	0.2	Under construction (R&B)
		6 Projects	3.9	0.4	